

PEMERINTAH PROVINSI JAWA TENGAH
RSUD Dr. MOEWARDI SURAKARTA



Dr. MOEWARDI
Rumah Sakit Umum Daerah

cepat, tepat, nyaman & mudah

LAPORAN BULANAN


BULAN KE 7

PERIODE : 1 - 11 MARET 2026

Pembangunan Gedung Critical Center dan Pelayanan Penunjang Tahap III
Rumah Sakit Dr. Moewardi Surakarta
2025



CV. PRAMBANAN - PT. MANUNGKALING KARSA ABADI
Karya Kita Masa Depan (K3M2)



PT. KARTIKASARI MANUNGKAL PUTRA

PROGRES PEKERJAAN BULANAN KE 7

PAKET	: Pembangunan Gedung Critical Center dan Pelayanan Penunjang Tahap III	Bulan Ke	:	7
LOKASI	: RSUD Dr. Moewardi Surakarta	Periode	:	12/3/26 s.d 11/03/28
No. KONTRAK	: 027.21846B/2026	Rend. Kumulatif	:	100.000 %
KONTRAKTOR	: PT. Kartikasari Manunggal Putra	Rend. Kumulatif	:	100.000 %
KONSULTAN MK	: CV. Prambanan - PT. Manunggaling Keras Abadi, KSO	Deviasi	:	0.000 %
		Progress	:	1.363 %
				MENDAHULUI

NO.	URAIAN PEKERJAAN	MC 100		Kemajuan Pekerjaan			% Pekerjaan			
		JUMLAH HARGA	(Rp.)	Bobot	s/d Minggu Lalu	MC 100	Minggu ini	s/d Minggu ini	Item Pekerjaan	Slas Pekerjaan
	MATA PEMBAYARAN UMUM									
I.	PEKERJAAN PERSIAPAN		80.165,042	0.328%	0.328		0.000	0.328	100.000%	0.000
II.	PEKERJAAN SMK		107.317.790	0.439%	0.439		0.000	0.439	100.000%	0.000
	MATA PEMBAYARAN UTAMA									
I.	PEKERJAAN ARSITEKTUR LANTAI BASEMENT 2		566.266,485	2.314%	2.314		0.000	2.314	100.000%	0.000
II.	PEKERJAAN ARSITEKTUR LANTAI BASEMENT 1		685.588,741	2.720%	2.720		0.000	2.720	100.000%	0.000
III.	PEKERJAAN ARSITEKTUR LANTAI 1		2.082.651,762	8.510%	8.464		0.046	8.510	100.000%	0.000
IV.	PEKERJAAN ARSITEKTUR LANTAI - 2		3.214.919,167	13.137%	12.995		0.142	13.137	100.000%	0.000
V.	PEKERJAAN ARSITEKTUR LANTAI - 3		4.219.063,973	17.240%	16.819		0.416	17.240	100.000%	0.000
VI.	PEKERJAAN ARSITEKTUR INTERIOR		835.592,256	3.414%	2.795		0.619	3.414	100.000%	0.000
VII.	PEKERJAAN PERLUASAN RUANG CUBICLE GD FLAMBOYAN		12.151,715	0.050%	0.050		0.000	0.050	100.000%	0.000
VIII.	PEKERJAAN ELEKTRIKAL		8.579.459,759	35.057%	35.051		0.007	35.057	100.000%	0.000
IX.	PEKERJAAN ELEKTRONIKA		1.052.683,874	4.301%	4.259		0.043	4.301	100.000%	0.000
X.	PEKERJAAN PLUMBING		365.368.494	1.493%	1.485		0.008	1.493	100.000%	0.000
XI.	PEKERJAAN MEKANIKAL		2.691.332,813	10.997%	10.915		0.082	10.997	100.000%	0.000
	MATA PEMBAYARAN LAINNYA									
L.	PEKERJAAN INSTALASI PNEUMATIC TUBE SYSTEM				0.000		0.000	0.000	0.000%	0.000
	JUMLAH		24,472,582,870.70	100.00%	88.632		1.363	100.000	0.000%	0.000
									Realisasi %	100.000
									Rencana %	100.000
									Deviasi %	0.000

Surakarta, 12 Maret 2026



Diperiksa Oleh,
Pejabat Pelaksana Teknik Kegiatan

[Signature]
Budi Sanito SKM, M.Si
NIP. 19700226 199303 1 003



Diperiksa Oleh,
Konsultan Manajemen Konstruksi

Ahmadul, ST
Team Leader



Dibuat Oleh,
Konsultan Pelaksanaan

Herry Wibowo, ST
Project Manager

TIME SCHEDULE MC 2



PEMBANGUNAN : PEMBANGUNAN GEDUNG CRITICAL CENTER DAN PELAYANAN PENUNJANG TAHAP III

LOKASI : RSUD Dr. MOEWARDI, Jl. Kolonel Sutarto No. 132 Jebres Kota Surakarta

TAHLIANISAH: 2025

NO.	URAIAN PEKERJAAN	MC 2	BOBOT	MASA PELAKSANAAN SELAMA 96 (SEMBILAN PULUH DELAPAN) HARI KALENDER																						KETRANGAN																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
				BULAN 1			BULAN 2			BULAN 3			BULAN 4			BULAN 5			BULAN 6			BULAN 7			BULAN 8			BULAN 9			BULAN 10			BULAN 11			BULAN 12			BULAN 13			BULAN 14			BULAN 15			BULAN 16			BULAN 17			BULAN 18			BULAN 19			BULAN 20			BULAN 21			BULAN 22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22		23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
MATERI PEMBAHASAN (MATERI)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
1.	PEMERIKSAAN PERUBAHAN	80.585.542.90	5.120%	8.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0.120%	0

Gurukarta, 12 April 2001

Dipontok Oleh,
Belahat Belahutan Teknik Komputer

Booth, Steven, EPMA, MJE
 (415) 350-0000 ext. 2043

KARTIKASARI MANUNGGA PUTRA

PROGRES PEKERJAAN BULANAN KE 7

PEKERJAAN : PEMBANGUNAN GEDUNG CRITICAL CENTER DAN PELAYANAN PENUNJANG TAHAP III
LOKASI : RSUD Dr. MOEWARDI, Jl. Kolonel Sularto No. 132 Jebres Kota Surakarta
TAHUN ANGGAR : 2025
PAKET : Pembangunan Gedung Critical Center dan Pelayanan Penunjang Tahap III
LOKASI : RSUD Dr. Moewardi Surakarta
No. KONTRAK : 027.2/16458/2025
KONTRAKTOR : PT. Karikaseri Manunggal Putra
KONSULTAN MK : CV. Prambanan - PT. Manunggal Kersa Abadi, KSO

Minggu ke : Minggu ke :
Periode : Periode :
Renc. Kum : Renc. Kum :
Real. Kum : Real. Kum :
Deviasi : Deviasi :
Progress : Progress :

sd 11/03/2026
%
%
%
%
%
%
(TERLAMBAT)

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu Ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	MATA PEMBAYARAN UMUM										
I.	PEKERJAAN PERSIAPAN			80,165,042.30	0.321	0.328	0.328	0.000	0.328	100%	0.000
1	Pembulan papan nama pekerjaan	bh	1.00	1,013,869.34	0.004	0.004	0.004	0.000	0.004	100%	0.000
2	Pebualan direksi keet, los kerja dan gudang	m2	32.00	67,151,172.98	0.269	0.274	0.274	0.005	0.274	100%	0.000
3	Air kerja	bln	4.00	6,000,000.00	0.024	0.025	0.025	0.000	0.025	100%	0.000
4	Lietrik Kerja	bln	4.00	6,000,000.00	0.024	0.025	0.025	0.000	0.025	100%	0.000
II.	PEKERJAAN SMKK			107,317,790.00	0.430	0.439	0.439	0.000	0.439	100%	0.000
1.	Penyiapan RKK, RKPL, dan RMLLP	set	1.00	1,332,540.00	0.005	0.005	0.005	0.000	0.005	100%	0.000
	Pembuatan Dokumen RKK, RKPL, RMLLP, RMPK										
	Pembuatan Prosedur dan Instruksi Kerja										
	Penyusunan Pelaporan Penerapan SMKK										
2.	Sosialisasi, Promosi, dan Pelatihan										
	Induksi Keselamatan Konstruksi (Safety Induction)	Org	100.00	2,000,000.00	0.008	0.008	0.008	0.000	0.008	100%	0.000
	Pengarahan Keselamatan Konstruksi (Safety Briefing)	Org	100.00	2,000,000.00	0.008	0.008	0.008	0.000	0.008	100%	0.000
	Perencanaan Keselamatan (Safety Talk dan/atau Tool Box Meeting)	Org	100.00	2,000,000.00	0.008	0.008	0.008	0.000	0.008	100%	0.000
	Spanduk (banner) :	Lb	10.00	931,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Poster, Isalat	Lb	10.00	831,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Papan Informasi Keselamatan Konstruksi	Bh	4.00	372,400.00	0.001	0.002	0.002	0.000	0.002	100%	0.000
3.	Alat Pelindung Kerja dan Alat Pelindung Diri										
	Alat Pelindung Kerja (APK)										
	Jaring Pengaman (Safety Net)										
	Tali Keselamatan (Life Line)	Paket	1.00	1,000,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Penahan Jauh (Safety Desk)										
	Pembatas Area (Restricted Area)	Paket	1.00	1,000,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Alat Pelindung Diri										
	Topi Pelindung (Safety Helmet)	Bh	50.00	2,327,500.00	0.009	0.010	0.010	0.000	0.010	100%	0.000
	Pelindung Mata (Goggles, Spectacles)	Bh	10.00	200,000.00	0.001	0.001	0.001	0.000	0.001	100%	0.000
	Pelindung Pernafasan dan Mulut (Masker, Masker Respirator)	Bh	50.00	15,000,000.00	0.060	0.061	0.061	0.001	0.061	100%	0.000
	Sarung Tangan (Safety Gloves)	Peg	50.00	465,500.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Sepatu Keselamatan (Safety Shoes, Rubber Safety Shoes and Toe Cap)	Peg	50.00	12,881,200.00	0.052	0.053	0.053	0.001	0.053	100%	0.000
	Parasut Seluruh Tubuh (Full Body Harness)	Bh	50.00	20,000,000.00	0.080	0.082	0.082	0.002	0.082	100%	0.000
	Rongpi Keselamatan (Safety Vest)	Bh	50.00	2,887,150.00	0.012	0.012	0.012	0.000	0.012	100%	0.000
4.	Asuransi dan Perlitan Terkait Keselamatan Konstruksi										
	Surat Ijin Keluaran Alat	-	-	-							
	Surat Ijin Operator	-	-	-							
5.	Personel Keselamatan Konstruksi										
	Pelugas Keselamatan Konstruksi, Pelugas K3 Konstruksi	Bhn	4.00	800,000.00	0.003	0.003	0.003	0.000	0.003	100%	0.000
6.	Facilities, Sarana dan Prasarana Kesehatan										
	Peralatan P3K	set	1.00	1,000,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Ruang P3K	set	1.00	15,000,000.00	0.060	0.061	0.061	0.001	0.061	100%	0.000
7.	Rambu dan Perlengkapan Lalu Lintas yang Diperlukan atau Manu										
	Rambu Petunjuk	Bh	10.00	931,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Rambu Larangan	Bh	10.00	931,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Rambu Peringatan	Bh	10.00	931,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Rambu Kowajiban	Bh	5.00	465,500.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Rambu Informasi	Bh	5.00	465,500.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Rambu Pekerjaan Sementara	Bh	5.00	465,500.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Jalur Evakuasi (Escape Route)	set	1.00	500,000.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Kerucut Lalu Lintas (Traffic Cone)	Bh	10.00	5,000,000.00	0.020	0.020	0.020	0.000	0.020	100%	0.000
	Lampu Putar (Rotary Lamp)	Blu	1.00	1,500,000.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
	Tongkat Pengatur Lalu Lintas (Warning Lighte Stick)	Bh	5.00	2,500,000.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
	Lampu/Alat Penerangan Sementara	Paket	1.00	2,000,000.00	0.008	0.008	0.008	0.000	0.008	100%	0.000
8.	Lain- Lain Terkait Pengendalian Risiko Keselamatan Konstruksi										
	Alat Pemadam Api Ringan (APAR)	Bh	5.00	2,500,000.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
	Bendera K3	Bh	1.00	500,000.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Lampu Darurat (Emergency Lamp)	unit	1.00	500,000.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	CCTV	unit	4.00	6,000,000.00	0.024	0.025	0.025	0.000	0.025	100%	0.000
	MATA PEMBAYARAN UTAMA										
I.	PEKERJAAN ARSITEKTUR LANTAI BASEMENT 2			585,286,494.75	2.848	2.314	2.314	0.000	2.314	100%	0.000
1.1.	PEKERJAAN PELAPIS LANTAI DAN DINDING										
1	Homogenous Tile 60x60 Polished	m2	102.00	36,644,450.44	0.147	0.150	0.150	0.000	0.150	100%	0.000
2	Homogenous Tile 60x60 Polished	m2	32.67	7,294,890.19	0.026	0.030	0.030	0.000	0.030	100%	0.000
3	Homogenous Tile 60x60 Unpolished	m2	-	-							
4	Pekerjaan plesteran dinding dengan mortar	m2	757.37	35,487,861.71	0.142	0.145	0.145	0.000	0.145	100%	0.000
5	Pekerjaan acian dinding dengan mortar	m2	757.37	30,473,260.04	0.122	0.125	0.125	0.000	0.125	100%	0.000
6	Beton Poles / Polish Concrete	m2	1,319.60	290,311,296.00	1.557	1.186	1.186	0.000	1.186	100%	0.000
7	Beton Levelling Lantai fc 25	m3	105.57	117,938,243.78	0.632	0.482	0.482	0.000	0.482	100%	0.000
8	Pekerjaan pengecatan interior	m2	757.37	26,441,901.42	0.106	0.108	0.108	0.000	0.108	100%	0.000
	Kawat Ayam	m2	1,319.60	21,678,581.17	0.116	0.069	0.069	0.000	0.069	100%	0.000
1.2.	PEKERJAAN LAIN-LAIN										
	Pemasangan railing tangga										
II.	PEKERJAAN ARSITEKTUR LANTAI BASEMENT 1			685,588,740.87	2.588	2.720	2.720	0.000	2.720	100%	0.000
2.1.	PEKERJAAN PELAPIS LANTAI DAN DINDING										
1	Homogenous Tile 60x60 Polished										
2	Homogenous Tile 60x60 Unpolished										
3	Pekerjaan stepnouseing lantai										
4	Pekerjaan plesteran dinding dengan mortar	m2	757.37	35,487,861.71	0.142	0.145	0.145	0.000	0.145	100%	0.000
5	Pekerjaan acian dinding dengan mortar	m2	757.37	30,473,260.04	0.122	0.125	0.125	0.000	0.125	100%	0.000
6	Beton Poles / Polish Concrete	m2	1,593.47	350,583,400.00	1.404	1.432	1.432	0.000	1.432	100%	0.000
7	Beton Levelling Lantai fc 25	m3	127.48	142,413,096.46	0.570	0.582	0.582	0.000	0.582	100%	0.000
8	Pekerjaan pengecatan interior	m2	1,298.00	45,316,684.60	0.106	0.185	0.185	0.000	0.185	100%	0.000
	Kawat Ayam	m2	1,593.47	26,175,405.84	0.105	0.107	0.107	0.000	0.107	100%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
22	PEKERJAAN LAIN LAIN										
	Pemasangan railing tangga										
	Grill seluruh	m'	136.70	35,158,032.22	0.139	0.144	0.144	0.000	0.144	100%	0.000
III.	PEKERJAAN ARSITEKTUR LANTAI 1			2,082,851,762.45	9.120	9.510	8.454	0.048	9.510	100%	0.000
31.	PEKERJAAN PASANGAN DINDING										
1	Pekerjaan pasangan bata ringan 10 cm	m2	667.94	91,456,522.05	0.326	0.333	0.333	0.000	0.333	100%	0.000
	Pekerjaan pasangan bata ringan 10 cm (Penebalan)	m2	17.68	1,807,887.25	0.000	0.007	0.007	0.000	0.007	100%	0.000
2	Pekerjaan pasangan dinding transeran							0.000			
3	Pekerjaan plesteran dinding dengan mortar	m2	1,108.32	89,911,250.82	0.360	0.367	0.367	0.000	0.367	100%	0.000
	Pekerjaan plesteran dinding dengan mortar	m2	17.68	1,807,887.25	0.000	0.003	0.003	0.000	0.003	100%	0.000
4	Pekerjaan acian dinding dengan mortar	m2	1,108.32	44,593,654.57	0.179	0.182	0.182	0.000	0.182	100%	0.000
	Pekerjaan acian dinding dengan mortar	m2	17.68	711,323.95	0.000	0.003	0.003	0.000	0.003	100%	0.000
5	Pak. Beton Kolom Praktek 1x1x1cm	ml	292.00	25,969,479.32	0.104	0.106	0.106	0.000	0.106	100%	0.000
6	Pembuatan balok prakris	m'	112.16	13,358,594.39	0.054	0.055	0.055	0.000	0.055	100%	0.000
7	Pekerjaan skoenngan opening	m'	237.82	11,486,420.62	0.048	0.047	0.047	0.000	0.047	100%	0.000
8	Pekerjaan skoenngan opening	m'	204.08	8,848,900.90	0.035	0.036	0.036	0.000	0.036	100%	0.000
9	Pekerjaan skoenngan kolom	m'	200.60	8,696,894.65	0.000	0.036	0.036	0.000	0.036	100%	0.000
32	PEKERJAAN PELAPIS LANTAI DAN DINDING							0.000			0.000
1	Homogeneous Tile 60x60 Polished	m2	765.78	275,112,282.19	1.832	1.124	1.124	0.000	1.124	100%	0.000
2	Homogeneous Tile 60x60 Unpolished	m2	80.09	30,759,564.44	0.123	0.126	0.126	0.000	0.126	100%	0.000
3	Homogeneous Tile 60x60 Motif Batik Kawung			-							
4	Homogeneous Tile 30x30 Polished			-							
5	Pelapis Dinding Artistik Panel	m2	334.08	150,741,000.00	0.604	0.616	0.616	0.000	0.616	100%	0.000
	Pelapis Dinding Artistik Panel	m2	63.07	14,059,635.33	0.000	0.057	0.057	0.000	0.057	100%	0.000
6	Rangka Hollow Aluminium Mill Finish 30x30x1 mm, modul 60x60 cm	m2	334.98	50,247,000.00	0.201	0.205	0.205	0.000	0.205	100%	0.000
7	Pelapis Dinding HT 60x60 Polised	m2	287.77	103,383,056.83	0.414	0.422	0.422	0.000	0.422	100%	0.000
8	Pekerjaan waterproofing coating	m2	70.24	6,481,205.65	0.026	0.026	0.026	0.000	0.026	100%	0.000
9	Pekerjaan waterproofing coating	m2	129.30	7,460,259.32	0.030	0.031	0.031	0.000	0.031	100%	0.000
10	Pekerjaan pin turai Hospital Pintu	m'	396.44	29,783,796.23	0.214	0.122	0.122	0.000	0.122	100%	0.000
11	Pekerjaan stepnoungeing lantai		-	-							
33.	PEKERJAAN PLAFON										
1	Ceiling Gypsum Board	m2	1,235.19	77,924,370.18	0.312	0.318	0.318	0.000	0.318	100%	0.000
2	Ceiling Gypsum Board Wet Area	m2	98.49	4,787,815.78	0.019	0.020	0.020	0.000	0.020	100%	0.000
3	Ceiling Multiplex 12mm Fin. HPL	m2	35.53	17,293,938.29	0.060	0.071	0.071	0.000	0.071	100%	0.000
4	Ceiling Multiplex 12mm Fin. HPL	m2	15.67	3,458,583.69	0.014	0.014	0.014	0.000	0.014	100%	0.000
5	Ceiling Artistic Panel	m2									
6	Kiat Kiat WPC	m2	35.53	11,369,500.00	0.046	0.046	0.000	0.046	0.046	100%	0.000
7	Drop Ceiling dan Up Ceiling	m'	1,259.88	68,033,520.00	0.272	0.278	0.278	0.000	0.278	100%	0.000
8	List Plafis List List Plafon Cove Standard Hospital	m'	897.83	28,436,160.10	0.114	0.116	0.116	0.000	0.116	100%	0.000
9	Rangka Hollow Aluminium Mill Finish 30x30x1 mm, modul 60x60 cm	m2	1,427.97	144,147,650.02	0.577	0.589	0.589	0.000	0.589	100%	0.000
34	PEKERJAAN PEMECAKATAN										
1	Pekerjaan pengecatan interior	m2	1,748.99	68,923,484.40	0.260	0.282	0.282	0.000	0.282	100%	0.000
2	Pekerjaan pengecatan interior dinding eksisting	m2	1,695.05	59,178,630.19	0.000	0.242	0.242	0.000	0.242	100%	0.000
3	Pekerjaan pengecatan eksterior	m2	-	-							
	Pekerjaan Pak Pekerjaan pengecatan plafon	m2	1,703.89	67,136,124.81	0.206	0.274	0.274	0.000	0.274	100%	0.000
35.	PEKERJAAN KUSEN PINTU DAN JENDALA										
	PTF-01 (Automatic Sliding Door Double Glass)										
	Size 1600 x 2150mm										
	1 Pes Motor with electric lock SLN 03670										
	1 Pes Set Control unit with power supply 230V / AC										
	4 Set carriage (Trolley Head Set)										
	1 Set safety Beam										
	1 Pes Return Pully (With Belt Tension)										
	2 Pes Microwave radar sensor										
	1 Lo Driving loothread belt										
	1 rail Profile										
	Clear Tempered 12mm Tempered										
	Pelapis Dinding Artistik Panel										
	Rangka Hollow Aluminium Mill Finish 30x30x1 mm, modul 60x60 cm										
	PG-01	unit	6.00	99,960,000.00	0.400	0.408	0.408	0.000	0.408	100%	0.000
	Size 1600 x 2150mm										
	Door Thickness 40mm										
	Down Pintu Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Glass Window Option (200 x 600mm) 5mm										
	Core Honeycomb										
	Handle , Hinges , Door Closer										
	Mortice + Cylinder lock + Flash Bolt										
	PG-03	unit	12.00	138,768,000.00	0.556	0.567	0.567	0.000	0.567	100%	0.000
	Size 900 x 2150mm										
	Door Thickness 40mm										
	Down Pintu Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Basemen Window Plate Galvalume (0.45 - 0.6 TCT)										
	Core Honeycomb										
	Handle , Hinges , Door Closer										
	Mortice + Cylinder lock + Flash Bolt										
	Clear Glass 5mm										
	Basemen CLEAR GLASS 5mm										
	P-06	unit	3.00	37,191,000.00	0.348	0.152	0.152	0.000	0.152	100%	0.000
	Size 1000 x 2600mm										
	Door Thickness 40mm										
	Down Pintu Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner										
	Basemen Window Plate Galvalume (0.45 - 0.6 TCT)										
	Core Honeycomb										

NO.	URAIAN PEKERJAAN	MC100			BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME	JUMLAH HARGA (Rp.)			s/d Minggu Lalu MC100	Minggu ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Clear Glass 5mm										
	Boven CLEAR GLASS 5mm										
	P-06	unit	-	-		0.000	0.000	0.000	0.000	0%	0.000
	Size 1000 x 2600mm										
	Door Thickness 40mm										
	Dawn Pintu Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT)										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Clear Glass 5mm										
	Boven CLEAR GLASS 5mm										
	P-07	unit	4.00	27,930,000.00	0.112	0.114	0.114	0.000	0.114	100%	0.000
	Size 700 x 1350mm										
	Door Thickness 40mm										
	Dawn Pintu Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT)										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Clear Glass 5mm										
	Boven CLEAR GLASS 5mm										
	PJ-02	unit	2.00	32,104,800.00	0.129	0.131	0.131	0.000	0.131	100%	0.000
	Size 4200 x 2600mm										
	Door Thickness 40mm										
	Dawn Pintu Jendela Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Jendela Clear Glass 10mm										
	Boven CLEAR GLASS 5mm										
	J-01	unit	2.00	7,541,100.00	0.030	0.031	0.031	0.000	0.031	100%	0.000
	Size 1800 x 1500mm										
	Dawn Jendela Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Jendela Clear Glass 5mm										
	Boven Clear Glass 5mm										
	J-02	unit	1.00	2,010,960.00	0.008	0.008	0.008	0.000	0.008	100%	0.000
	Size 1800 x 800mm										
	Dawn Jendela Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Jendela Clear Glass 5mm										
	Boven Clear Glass 5mm										
	J-03	unit	3.00	14,765,145.00	0.059	0.060	0.060	0.000	0.060	100%	0.000
	Size 1800 x 1950mm										
	Dawn Jendela Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Jendela Clear Glass 5mm										
	Boven Clear Glass 5mm										
	BV-01	unit	26.00	30,459,560.00	0.122	0.125	0.125	0.000	0.125	100%	0.000
	Size 500 x 1950mm										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Boven Clear Glass 5mm										
	BV-02	unit	4.00	4,357,080.00	0.017	0.018	0.018	0.000	0.018	100%	0.000
	Size 500 x 1950mm										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Boven Clear Glass 5mm										
	BV-03	unit	1.00	588,000.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Size 500 x 1000mm										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Bouven Window Plate Galvalume (0,45 - 0,6 TCT) Motif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Geser										
	Mortice + Cylinder lock + Flash Bolt										
	Boven Clear Glass 5mm										

NO.	URAIAN PEKERJAAN	MC100		Jumlah Harga (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				old Minggu Lalu MC100	Minggu ini	old Minggu ini	Item Pekerjaan	Sisa Pekerjaan
	IV-04	unit	3.00	1.764.000.00	0.007	0.007	0.007	0.000	0.007		
	Size 500 x 1000mm										
	Frame Thickness 100mm										
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Molif Coating By Owner										
	Core Honeycomb										
	Handle , Hinges Gesser										
	Mortice + Cylinder lock + Flash Bolt										
	Boven Clear Glass 5mm										
3.6.	PEKERJAAN SANITARY										
	Toilet duduk	unit	9.00	29.592.942.40	0.119	0.121	0.121	0.000	0.121	100%	0.000
	Toilet duduk	unit	1.00	2.391.599.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
	Jel Shower	bh	10.00	1.408.624.53	0.008	0.006	0.005	0.000	0.006	100%	0.000
	Floor drain	bh	12.00	3.625.802.40	0.015	0.015	0.015	0.000	0.015	100%	0.000
	Wastafel gantung	bh	3.00	7.500.000.00	0.030	0.031	0.031	0.000	0.031	100%	0.000
	Wastafel meja	unit	6.00	17.438.955.60	0.070	0.071	0.070	0.000	0.071	100%	0.000
	Urinoir	unit	3.00	4.172.688.30	0.017	0.017	0.017	0.000	0.017	100%	0.000
	Sekot urinoir	unit	2.00	2.137.114.71	0.009	0.009	0.009	0.000	0.009	100%	0.000
	Kran air	unit	16.00	3.130.472.84	0.013	0.013	0.013	0.000	0.013	100%	0.000
	Kran wastafel	unit	9.00	4.186.390.97	0.017	0.017	0.017	0.000	0.017	100%	0.000
	Greb bar	unit	3.00	853.475.70	0.003	0.003	0.003	0.000	0.003	100%	0.000
	Meja wastafel	unit	3.00	12.150.000.00	0.049	0.050	0.050	0.000	0.050	100%	0.000
	Coring daag beton	blok	69.00	15.453.188.37	0.062	0.063	0.063	0.000	0.063	100%	0.000
3.7.	PEKERJAAN LAIN-LAIN										
	Pemasangan railing tangga										
IV.	PEKERJAAN ARSITEKTUR LANTAI - 2			3.214.819.167.32	12.399	13.137	12.995	0.142	13.137	100%	0.000
4.1.	PEKERJAAN PASANGAN DINDING										
1	Pekerjaan pasangan bala ringan 10 cm	m2	1.115.65	136.056.490.52	0.545	0.556	0.556	0.000	0.556	100%	0.000
	Pekerjaan pasangan bala ringan 10 cm	m2	46.36	4.740.859.37	0.000	0.019	0.019	0.000	0.019	100%	0.000
2	Pekerjaan pasangan dinding transam	m2	-	-	-	-	-	-	-	-	-
3	Pekerjaan plesteran dinding dengan mortar	m2	1.461.13	118.533.245.37	0.475	0.484	0.484	0.000	0.484	100%	0.000
	Pekerjaan plesteran dinding dengan mortar (Penebalan)	m2	46.36	2.172.271.05	0.000	0.009	0.009	0.000	0.009	100%	0.000
4	Pekerjaan acian dinding dengan mortar	m2	1.461.13	58.789.423.47	0.235	0.240	0.240	0.000	0.240	100%	0.000
	Pekerjaan acian dinding dengan mortar (Penebalian)	m2	46.36	1.855.318.94	0.000	0.008	0.008	0.000	0.008	100%	0.000
5	Pak Beton Kolom Praktis 11x11cm	m3	476.00	42.333.808.75	0.170	0.173	0.173	0.000	0.173	100%	0.000
6	Pembastutan balok praktis	m3	59.90	7.134.621.56	0.029	0.029	0.029	0.000	0.029	100%	0.000
	Pekerjaan skonongan opening	m2	279.25	13.469.371.65	0.054	0.055	0.055	0.000	0.055	100%	0.000
9	Pekerjaan skonongan upering	m2	345.63	14.984.584.73	0.060	0.061	0.061	0.000	0.061	100%	0.000
	Pekerjaan skonongan kolom	m2	452.20	19.604.864.20	0.000	0.080	0.080	0.000	0.080	100%	0.000
	Pekerjaan skonongan balok	m2	144.50	6.264.701.70	0.000	0.026	0.026	0.000	0.026	100%	0.000
	Coring daag beton	blok	32.00	5.556.202.58	0.022	0.023	0.023	0.000	0.023	100%	0.000
4.2.	PEKERJAAN PELAPIS LANTAI DAN DINDING										
1	Homogenous Tile 60x60 Polished	m2	1.448.49	520.383.625.60	2.069	2.126	2.126	0.000	2.126	100%	0.000
2	Homogenous Tile 60x60 Unpolished	m2	78.08	29.997.922.75	0.120	0.123	0.123	0.000	0.123	100%	0.000
3	Homogenous Tile 60x60 Unpolished Ramp	m2	-	-	-	-	-	-	-	-	-
4	Homogenous Tile 60x60 Molif Balok Kawung	m2	37.80	23.030.002.22	0.092	0.094	0.094	0.000	0.094	100%	0.000
5	Homogenous Tile 30x30 Polished	m2	-	-	-	-	-	-	-	-	-
6	Sintered Stone Slab 240x120 Polished Endmatch dan Bookmatch	m2	46.44	199.692.000.00	0.800	0.816	0.816	0.000	0.816	100%	0.000
7	Pelapis Dinding Artistic Panel	m2	699.87	314.941.500.00	1.261	1.297	1.297	0.000	1.297	100%	0.000
	Pelapis Dinding Artistic Panel	m2	131.76	29.374.640.21	0.000	0.120	0.000	0.120	0.120	100%	0.000
9	Rangka Hollow Aluminium Mill Finish 30x38x1 mm, modul 60x60 cm	m2	699.87	104.980.500.00	0.420	0.429	0.429	0.000	0.429	100%	0.000
10	Pelapis Dinding HT 60x60 Polished	m2	369.74	143.611.233.74	0.575	0.587	0.587	0.000	0.587	100%	0.000
11	Pekerjaan waterproofing coating	m2	70.88	6.540.259.92	0.026	0.027	0.027	0.000	0.027	100%	0.000
12	Pekerjaan waterproofing coating	m2	162.08	9.389.176.00	0.038	0.038	0.038	0.000	0.038	100%	0.000
13	Pekerjaan pin lantai Homogeneous Tile Polish Hospital Plint	m2	737.70	55.427.491.70	0.222	0.226	0.226	0.000	0.226	100%	0.000
14	Pekerjaan stepingusing lantai	m2	72.00	7.304.692.67	0.029	0.030	0.030	0.000	0.030	100%	0.000
4.3.	PEKERJAAN PLAFON										
1	Ceiling Gypsum Board	m2	1.253.65	79.088.448.94	0.317	0.323	0.323	0.000	0.323	100%	0.000
2	Ceiling Gypsum Board Wet Area	m2	130.30	9.107.909.65	0.036	0.037	0.037	0.000	0.037	100%	0.000
3	Ceiling Multipleks 12mm Fin. HPL	m2	35.53	17.293.938.29	0.069	0.071	0.071	0.000	0.071	100%	0.000
4	Ceiling Multipleks 12mm Fas. HPL	m2	98.07	21.842.428.98	0.087	0.088	0.088	0.000	0.088	100%	0.000
5	Ceiling Artistic Panel	m2	-	-	-	-	-	-	-	-	-
6	Kisi Kisi WPC	m2	73.62	23.556.400.00	0.094	0.096	0.096	0.000	0.096	100%	0.000
7	Drop Ceiling dan Up Ceiling	m2	591.59	31.945.860.00	0.128	0.131	0.131	0.000	0.131	100%	0.000
8	Lini Plafon Cove Standart Hospital	m2	1.007.53	31.810.879.44	0.128	0.130	0.128	0.003	0.130	100%	0.000
9	Rangka Hollow Aluminium Mill Finish 38x38x1 mm, modul 60x60 cm	m2	1.517.55	153.190.010.98	0.614	0.626	0.626	0.000	0.626	100%	0.000
4.4.	PEKERJAAN PENGECATAN										
	Pekerjaan pengecatan interior	m2	1.860.87	73.332.423.73	0.294	0.300	0.300	0.000	0.300	100%	0.000
	Pekerjaan pengecatan interior dinding eksisting	m2	1.604.68	56.023.607.49	0.000	0.229	0.229	0.000	0.229	100%	0.000
	Pekerjaan pengecatan eksterior	m2	-	-	-	-	-	-	-	-	-
	Pekerjaan pengecatan plafon	m2	1.717.55	87.684.277.78	0.240	0.277	0.277	0.000	0.277	100%	0.000
4.5.	PEKERJAAN KUSEN PINTU DAN JENDELA										
	PTF-01 (Automatic Sliding Door Double Glass)	unit	1.00	32.000.000.00	0.128	0.131	0.131	0.000	0.131	100%	0.000
	Size 1600 x 2150mm										
	1 Pcs Motor with electric lock SLN 03670										
	1 Pcs Set Control unit with power supply 230V / AC										
	4 Set carriage (Trolley Head Set)										
	1 Set safety Beam										
	1 Pcs Return Pulley (With Belt Tension)										
	2 Pcs Microwave radar sensor										
	1 Lo Driving toothhead belt										
	1 rail Profile										
	Clear Tempered 12mm Tempered	m2	46.18	43.779.905.68	0.175	0.179	0.179	0.000	0.179	100%	0.000
	Pelapis Dinding Artistic Panel	m2	10.47	4.711.500.00	0.019	0.019	0.019	0.001	0.019	100%	0.000
	Rangka Hollow Aluminium Mill Finish 38x38x1 mm, modul 60x60 cm	m2	10.47	1.570.500.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
	PG-01	unit	4.00	66.640.000.00	0.267	0.272	0.272	0.000	0.272	100%	0.000
	Size 1600 x 2150mm		-	-	-	-	-	-	-	-	-
	Door Thickness 40mm		-	-	-	-	-	-	-	-	-
	Door Pirtu Plate Galvalume (0,45 - 0,6 TCT) Molif Coating By Owner		-	-	-	-	-	-	-	-	-
	Frame Thickness 100mm		-	-	-	-	-	-	-	-	-
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Molif Coating By Owner		-	-	-	-	-	-	-	-	-
	Glass Window Option (200 x 600mm) 5mm		-	-	-	-	-	-	-	-	-
	Core Honeycomb		-	-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer		-	-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt		-	-	-	-	-	-	-	-	-
	P-02	unit	15.00	94.815.000.00	0.380	0.387	0.387	0.000	0.387	100%	0.000
	Size (400+600) x 2150mm		-	-	-	-	-	-	-	-	-
	Door Jamb Profile Aluminium 2mm Powder Coated		-	-	-	-	-	-	-	-	-
	Leaf Door Plate Aluminium Coated 1,5mm Powder Coated		-	-	-	-	-	-	-	-	-
	Glass Window Option (200 x 600mm) 5mm		-	-	-	-	-	-	-	-	-

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kema'uan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	Core EPS density 15 kg/m3			-							
	Handle , Hinges , Door Closer			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	P-03	unit	14.00	161.896.000.00	0.648	0.662	0.662	0.000	0.662	100%	0.000
	Size 000 x 2150mm			-							
	Door Jamb Profile Aluminium 2mm Powder Coated			-							
	Leaf Door Plate Aluminium Coated 1,5mm Powder Coated			-							
	Glass Window Option (200 x 600mm) 6mm			-							
	Core EPS density 15 kg/m3			-							
	Handle , Hinges , Door Closer			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	P-04	unit	7.00	74.774.000.00	0.299	0.306	0.306	0.000	0.306	100%	0.000
	Size 800 x 2600mm			-							
	Door Thickness 40mm			-							
	Daun Pintu Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Frame Thickness 100mm			-							
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Bouven Window Plate Galvalume (0.45 - 0.6 TCT)			-							
	Core Honeycomb			-							
	Handle , Hinges , Door Closer			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Clear Glass 5mm			-							
	Boven CLEAR GLASS 5mm			-							
	P-05	unit	2.00	22.314.600.00	0.089	0.091	0.091	0.000	0.091	100%	0.000
	Size 1000 x 2600mm			-							
	Door Thickness 40mm			-							
	Daun Pintu Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Frame Thickness 100mm			-							
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Bouven Window Plate Galvalume (0.45 - 0.6 TCT)			-							
	Core Honeycomb			-							
	Handle , Hinges , Door Closer			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Clear Glass 5mm			-							
	Boven CLEAR GLASS 5mm			-							
	P-07	unit	4.00	27.930.000.00	0.112	0.114	0.114	0.000	0.114	100%	0.000
	Size 700 x 1350mm			-							
	Door Thickness 40mm			-							
	Daun Pintu Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Frame Thickness 100mm			-							
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Bouven Window Plate Galvalume (0.45 - 0.6 TCT)			-							
	Core Honeycomb			-							
	Handle , Hinges Geser			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Clear Glass 5mm			-							
	Boven CLEAR GLASS 5mm			-							
	PJ-01	unit	1.00	2.528.400.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
	Size 800 x 2150mm			-							
	Door Thickness 40mm			-							
	Daun Pintu Jendela Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By owner			-							
	Frame Thickness 100mm			-							
	Kusen Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Bouven Window Plate Galvalume (0.45 - 0.6 TCT) Molif Coating By Owner			-							
	Core Honeycomb			-							
	Handle , Hinges Geser			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Jendela Clear Glass 10mm			-							
	Boven CLEAR GLASS 5mm			-							
	J-04	m2	9.88	9.366.490.25	0.038	0.038	0.038	0.000	0.038	100%	0.000
	Size 3800 x 2600mm			-							
	Full Tempered Glass 12mm Modul 9500x2600			-							
4.6.	PEKERJAAN SANITARY										
	Toilet duduk	unit	8.00	26.304.748.80	0.105	0.107	0.107	0.000	0.107	100%	0.000
	Jet Shower	bh	9.00	1.126.899.62	0.005	0.005	0.005	0.000	0.005	100%	0.000
	Floor drain	bh	11.00	3.323.652.20	0.013	0.014	0.014	0.000	0.014	100%	0.000
	Wastafel gantung	bh	13.00	32.500.000.00	0.130	0.133	0.133	0.000	0.133	100%	0.000
	Wastafel meja	unit	8.00	23.251.940.80	0.093	0.095	0.090	0.005	0.095	100%	0.000
	Urinoir	unit	3.00	4.172.688.30	0.017	0.017	0.000	0.000	0.017	100%	0.000
	Sekel urinoir	unit	2.00	2.137.114.71	0.009	0.009	0.009	0.000	0.009	100%	0.000
	Kran air	unit	12.00	2.347.854.63	0.009	0.010	0.010	0.000	0.010	100%	0.000
	Kran wastafel	unit	21.00	9.768.245.60	0.039	0.040	0.040	0.000	0.040	100%	0.000
	Ktan wastafel	unit	3.00	1.038.486.73	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Grab bar	unit	2.00	568.983.80	0.002	0.002	0.000	0.002	0.002	100%	0.000
	Grab bar	unit	1.00	150.523.78	0.001	0.001	0.000	0.001	0.001	100%	0.000
	Meja wastafel	m2	4.16	16.848.000.00	0.067	0.069	0.069	0.000	0.069	100%	0.000
	Meja wastafel	m2	0.19	178.577.17	0.001	0.001	0.001	0.000	0.001	100%	0.000
4.7.	PEKERJAAN LAIN-LAIN										
	Pemasangan railing tangga	m2	15.57	15.340.976.74	0.001	0.003	0.003	0.000	0.003	100%	0.000
	Pemasangan railing tangga	m2	9.95	3.595.817.37	0.000	0.015	0.015	0.000	0.015	100%	0.000
	Pemasangan Walguard PVC & aluminium lengkap terpasang	m2	46.33	39.380.500.00	0.158	0.161	0.161	0.000	0.161	100%	0.000
	Pekerjaan dinding partal kpat + aksesories	m2	33.06	40.500.000.00	0.199	0.203	0.193	0.010	0.203	100%	0.000
V.	PEKERJAAN ARSITEKTUR LAMPAU - 3			4.219.063.973.08	16.370	17.240	16.819	0.416	17.240	100.00%	0.000
5.1.	PEKERJAAN PASANGAN DINDING										
1	Pekerjaan pasangan bata ringan 10 cm	m2	1.451.71	177.040.139.60	0.709	0.723	0.723	0.000	0.723	100.0000%	0.000
	Pekerjaan pasangan bata ringan 10 cm (Penebalan)	m2	16.20	1.858.584.69	0.000	0.007	0.007	0.000	0.007	100.0000%	0.000
2	Pekerjaan pasangan dinding transam	m2	-	-	-	-	-	-	-	-	-
3	Pekerjaan plesteran dinding dengan mortar	m2	2.660.99	215.871.183.51	0.865	0.882	0.882	0.000	0.882	100.0000%	0.000
	Pekerjaan plesteran dinding dengan mortar (Penebalan)	m2	16.20	612.313.20	0.000	0.003	0.003	0.000	0.003	100.0000%	0.000
4	Pekerjaan acian dinding dengan mortar	m2	2.529.60	101.739.709.51	0.407	0.416	0.416	0.000	0.416	100.0000%	0.000
	Pekerjaan acian dinding dengan mortar (Penebalan)	m2	16.20	651.795.90	0.000	0.003	0.003	0.000	0.003	100.0000%	0.000
5	Pok. Beton Kolom Praktek 11x11cm	m	840.00	74.706.721.32	0.299	0.305	0.305	0.000	0.305	100.0000%	0.000
6	Pembuatan belok praktek	m	127.68	15.207.227.48	0.061	0.062	0.062	0.000	0.062	100.0000%	0.000
7	Pekerjaan ekonengan opening	m	488.75	23.606.038.50	0.095	0.096	0.096	0.000	0.096	100.0000%	0.000
8	Pekerjaan ekonengan opening	m	125.35	5.434.475.29	0.022	0.022	0.022	0.000	0.022	100.0000%	0.000
	Pekerjaan ekonengan kolom	m	384.20	16.656.764.32	0.000	0.008	0.008	0.000	0.008	100.0000%	0.000
	Pekerjaan ekonengan belok	m	148.10	6.420.872.54	0.000	0.026	0.026	0.000	0.026	100.0000%	0.000
	Pasangan Bata Penebalan dinding di belakang closet	m2	-	-	-	-	-	-	-	-	-
	Coring daag beton	m3	15.00	2.604.469.95	0.010	0.011	0.011	0.000	0.011	100.0000%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				old Minggu Lalu MC100	Minggu ini	old Minggu ini	Ran Pekerjaan	Sisa Pekerjaan
5.2.	PEKERJAAN PELAFIS LANTAI DAN DINDING										
1	Homogeneous Tile 60x60 Polished	m2	1.452.51	521,627,931.62	2.027	2.132	2.132	0.000	2.132	100.0000%	0.000
2	Homogeneous Tile 60x60 Unpolished	m2	151.53	58,107,903.92	0.238	0.238	0.238	0.000	0.238	100.0000%	0.000
3	Homogeneous Tile 60x60 Matt Back Kerasang	m2	37.60	23,030,002.22	0.092	0.094	0.094	0.000	0.094	100.0000%	0.000
4	Spandrel Stone Slab 240x120 Polished Endurich dan Bookmatch	m2	48.44	195,882,000.00	0.800	0.816	0.816	0.000	0.816	100.0000%	0.000
5	Polapla Dinding Artistik Panel	m2	844.21	379,894,500.00	1.522	1.552	1.475	0.078	1.552	100.0000%	0.000
6	Polapla Dinding Artistik Panel	m2	150.00	35,445,734.95	0.000	0.145	0.000	0.145	0.145	100.0000%	0.000
7	Rangka Hollow Aluminium Mil Finish 38x38x1 mm, modul 60x60 cm	m2	844.21	126,631,500.00	0.507	0.517	0.517	0.000	0.517	100.0000%	0.000
8	Polapla Dinding HT 60x60 Polished	m2	930.34	334,233,234.40	1.330	1.365	1.365	0.000	1.365	100.0000%	0.000
9	Pekerjaan waterproofing coating	m2	173.23	15,989,942.41	0.064	0.065	0.065	0.000	0.065	100.0000%	0.000
10	Pekerjaan waterproofing coating	m2	325.41	18,851,409.47	0.076	0.077	0.077	0.000	0.077	100.0000%	0.000
11	Pekerjaan ptn lantai Homogeneous Tile Polish Hospital Plint	m	1,043.28	78,386,710.65	0.314	0.320	0.320	0.000	0.320	100.0000%	0.000
12	Pekerjaan elapnousing lantai	m	72.00	7,304,692.67	0.020	0.030	0.030	0.000	0.030	100.0000%	0.000
5.3.	PEKERJAAN PLAFON										
	Ceiling Gypsum Board	m2	1,316.79	83,071,942.20	0.333	0.339	0.330	0.000	0.330	100.0000%	0.000
	Ceiling Gypsum Board	m2	100.30	4,650,162.79	0.019	0.019	0.018	0.001	0.019	100.0000%	0.000
	Ceiling Gypsum Board Wet Area	m2	133.54	8,334,721.27	0.037	0.038	0.036	0.002	0.038	100.0000%	0.000
	Ceiling Multiplex 12mm Fin. HPL	m2	35.53	17,293,938.29	0.069	0.071	0.067	0.004	0.071	100.0000%	0.000
	Ceiling Multiplex 12mm Fin. HPL	m2	44.06	9,723,208.60	0.039	0.040	0.038	0.002	0.040	100.0000%	0.000
	Ceiling Artistik Panel	m2	-	-	-	-	-	-	-	-	-
	Kiri Kiri WPC	m2	35.53	11,369,800.00	0.046	0.046	0.044	0.002	0.046	100.0000%	0.000
	Drop Ceiling dan Up Ceiling	m	427.84	23,103,360.00	0.063	0.094	0.094	0.000	0.094	100.0000%	0.000
	Liat Plafon Cove Standart Hospital	m	1,065.55	34,688,441.62	0.130	0.142	0.135	0.007	0.142	100.0000%	0.000
	Rangka Hollow Aluminium Mil Finish 38x38x1 mm, modul 60x60 cm	m2	1,707.75	172,391,626.65	0.690	0.704	0.704	0.000	0.704	100.0000%	0.000
5.4.	PEKERJAAN PENGECATAN										
	Pekerjaan pengecatan interior	m2	2,218.28	87,219,030.05	0.349	0.356	0.356	0.000	0.356	100.0000%	0.000
	Pekerjaan pengecatan interior dinding eksterior	m2	823.55	28,752,293.54	0.000	0.117	0.112	0.006	0.117	100.0000%	0.000
	Pekerjaan pengecatan eksterior	m2	-	-	-	-	-	-	-	-	-
	Pekerjaan pengecatan plafon	m2	1,481.51	58,382,605.33	0.234	0.239	0.227	0.012	0.239	100.0000%	0.000
	Pekerjaan pengecatan plafon	m2	326.53	7,421,404.66	0.030	0.030	0.029	0.002	0.030	100.0000%	0.000
5.5.	PEKERJAAN KUSEN PINTU DAN JENDELA										
	PTF-01 (Automatic Sliding Door Double Glass)	unit	1.00	32,000,000.00	0.128	0.131	0.131	0.000	0.131	100.0000%	0.000
	Size 1000 x 2150mm			-	-	-	-	-	-	-	-
	1 Pcs Motor with electric lock SLN 03670			-	-	-	-	-	-	-	-
	1 Pcs Set Control unit with power supply 230V / AC			-	-	-	-	-	-	-	-
	4 Set carriage (Trolley Head Set)			-	-	-	-	-	-	-	-
	1 Set safety Beam			-	-	-	-	-	-	-	-
	1 Pcs Return Pulley (With Bolt Tension)			-	-	-	-	-	-	-	-
	2 Pcs Microwave radar sensor			-	-	-	-	-	-	-	-
	1 Ls Driving toothhead belt			-	-	-	-	-	-	-	-
	1 roll Profile			-	-	-	-	-	-	-	-
	Clear Tempered 12mm Tempered	m2	46.18	63,779,099.68	0.175	0.179	0.179	0.000	0.179	100.0000%	0.000
	Polapla Dinding Artistik Panel	m2	10.47	4,711,500.00	0.019	0.019	0.019	0.000	0.019	100.0000%	0.000
	Rangka Hollow Aluminium Mil Finish 38x38x1 mm, modul 60x60 cm	m2	16.47	1,570,590.00	0.006	0.006	0.006	0.000	0.006	100.0000%	0.000
	P-01	unit	2.00	10,834,000.00	0.068	0.069	0.069	0.000	0.069	100.0000%	0.000
	Size 1600 x 2150mm			-	-	-	-	-	-	-	-
	Door Jamb Profile Aluminium 2mm Powder Coated			-	-	-	-	-	-	-	-
	Leaf Door Plate Aluminium Coated 1,5mm Powder Coated			-	-	-	-	-	-	-	-
	Glass Window Option (200 x 600mm) 6mm			-	-	-	-	-	-	-	-
	Core EPS density 15 kg/m3			-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer			-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt			-	-	-	-	-	-	-	-
	P-02	unit	21.00	132,741,000.00	0.532	0.542	0.542	0.000	0.542	100.0000%	0.000
	Size (400+600) x 2150mm			-	-	-	-	-	-	-	-
	Door Jamb Profile Aluminium 2mm Powder Coated			-	-	-	-	-	-	-	-
	Leaf Door Plate Aluminium Coated 1,5mm Powder Coated			-	-	-	-	-	-	-	-
	Glass Window Option (200 x 600mm) 6mm			-	-	-	-	-	-	-	-
	Core EPS density 15 kg/m3			-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer			-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt			-	-	-	-	-	-	-	-
	P-03	unit	23.00	265,972,000.00	1.065	1.087	1.087	0.000	1.087	100.0000%	0.000
	Size 300 x 2150mm			-	-	-	-	-	-	-	-
	Door Jamb Profile Aluminium 2mm Powder Coated			-	-	-	-	-	-	-	-
	Leaf Door Plate Aluminium Coated 1,5mm Powder Coated			-	-	-	-	-	-	-	-
	Glass Window Option (200 x 600mm) 6mm			-	-	-	-	-	-	-	-
	Core EPS density 15 kg/m3			-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer			-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt			-	-	-	-	-	-	-	-
	P-04	unit	7.00	74,774,000.00	0.299	0.306	0.306	0.000	0.306	100.0000%	0.000
	Size 800 x 2000mm			-	-	-	-	-	-	-	-
	Door Thickness 40mm			-	-	-	-	-	-	-	-
	Door Pinta Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Frame Thickness 100mm			-	-	-	-	-	-	-	-
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Boven Window Plate Galvalume (0,45 - 0,6 TCT)			-	-	-	-	-	-	-	-
	Core Honeycomb			-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer			-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt			-	-	-	-	-	-	-	-
	Clear Glass 5mm			-	-	-	-	-	-	-	-
	Boven CLEAR GLASS 5mm			-	-	-	-	-	-	-	-
	P-05	unit	19.00	211,589,700.00	0.849	0.866	0.866	0.000	0.866	100.0000%	0.000
	Size 1000 x 2600mm			-	-	-	-	-	-	-	-
	Door Thickness 40mm			-	-	-	-	-	-	-	-
	Door Pinta Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Frame Thickness 100mm			-	-	-	-	-	-	-	-
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Boven Window Plate Galvalume (0,45 - 0,6 TCT)			-	-	-	-	-	-	-	-
	Core Honeycomb			-	-	-	-	-	-	-	-
	Handle , Hinges , Door Closer			-	-	-	-	-	-	-	-
	Mortice + Cylinder lock + Flash Bolt			-	-	-	-	-	-	-	-
	Clear Glass 5mm			-	-	-	-	-	-	-	-
	Boven CLEAR GLASS 5mm			-	-	-	-	-	-	-	-
	P-07	unit	14.00	97,755,000.00	0.392	0.399	0.399	0.000	0.399	100.0000%	0.000
	Size 700 x 1250mm			-	-	-	-	-	-	-	-
	Door Thickness 40mm			-	-	-	-	-	-	-	-
	Door Pinta Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Frame Thickness 100mm			-	-	-	-	-	-	-	-
	Kusen Plate Galvalume (0,45 - 0,6 TCT) Matt Coating By Owner			-	-	-	-	-	-	-	-
	Boven Window Plate Galvalume (0,45 - 0,6 TCT)			-	-	-	-	-	-	-	-

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	Core Honeycomb			-							
	Handle , Hinges Geser			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Clear Glass 5mm			-							
	Boven CLEAR GLASS 5mm			-							
	PJ-01	unit	2.00	5,058,800.00	0.020	0.021	0.021	0.000	0.021	100.0000%	0.000
	Size 800 x 2150mm			-							
	Door Thickness 40mm			-							
	Daun Pintu Jendela Platu Galvalume (0.45 - 0.6 TCT) Motif Coating By owner			-							
	Frame Thickness 100mm			-							
	Kusen Platu Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner			-							
	Bowen Window Platu Galvalume (0.45 - 0.6 TCT) Motif Coating By Owner			-							
	Core Honeycomb			-							
	Handle , Hinges Geser			-							
	Mortice + Cylinder lock + Flash Bolt			-							
	Jendela Clear Glass 10mm			-							
	Boven CLEAR GLASS 5mm			-							
5.6	PEKERJAAN SANITARY										
	Toilet duduk	unit	8.00	26,304,748.80	0.105	0.107	0.107	0.000	0.107	100.0000%	0.000
	Toilet duduk	unit	17.00	40,657,166.00	0.000	0.166	0.141	0.025	0.166	100.0000%	0.000
	Jet Shower	bh	25.00	3,521,561.31	0.005	0.014	0.012	0.002	0.014	100.0000%	0.000
	Floor drain	bh	28.00	8,460,295.60	0.013	0.035	0.028	0.008	0.035	100.0000%	0.000
	Wastafel gantung	bh	20.00	50,000,000.00	0.130	0.204	0.174	0.031	0.204	100.0000%	0.000
	Wastafel meja	unit	8.00	23,251,940.80	0.093	0.095	0.081	0.014	0.095	100.0000%	0.000
	Unnoir	unit	3.00	4,172,688.30	0.017	0.017	0.017	0.000	0.017	100.0000%	0.000
	Sekat unnoir	unit	2.00	2,137,114.71	0.009	0.009	0.009	0.000	0.009	100.0000%	0.000
	Kran air	unit	25.00	4,891,363.81	0.009	0.020	0.019	0.001	0.020	100.0000%	0.000
	Shower	unit	18.00	63,000,090.00	0.407	0.257	0.219	0.039	0.257	100.0000%	0.000
	Kran wastafel	unit	24.00	11,163,708.26	0.046	0.046	0.043	0.002	0.046	100.0000%	0.000
	Grab bar	unit	2.00	588,993.80	0.002	0.002	0.000	0.002	0.002	100.0000%	0.000
	Grab bar	unit	33.00	4,967,284.74	0.020	0.020	0.000	0.020	0.020	100.0000%	0.000
	Meja wastafel	m2	4.16	16,848,000.00	0.067	0.069	0.059	0.010	0.069	100.0000%	0.000
	Meja wastafel	m2	0.19	179,577.17	0.001	0.001	0.000	0.001	0.001	100.0000%	0.000
5.7	PEKERJAAN LAIN-LAIN										
	Pemasangan railing tangga	m2	15.57	15,340,976.74	0.061	0.063	0.063	0.000	0.063	100.0000%	0.000
	Pemasangan railing tangga	m2	9.95	3,595,617.37	0.000	0.015	0.015	0.000	0.015	100.0000%	0.000
	Pemasangan Wallguard PVC & aluminium lengkap terpasang	m2	74.96	53,716,000.00	0.255	0.255	0.255	0.000	0.255	100.0000%	0.000
6.1	PEKERJAAN ARSITEKTUR INTERIOR			836,682,205.80	2.915	3.414	2.796	0.819	3.414	100%	0.000
6.1.1	PEKERJAAN ARSITEKTUR INTERIOR LANTAI 1										
	Backdrop selasar hall critical center II 1										
	Plafond Dinding Akustik Panel	m2	181.80	81,810,000.00	0.328	0.334	0.334	0.000	0.334	100%	0.000
	Rangka Dinding Akustik Panel Hollow Aluminium Mill Finish 38x38x1 mm	m2	181.80	27,270,000.00	0.109	0.111	0.111	0.000	0.111	100%	0.000
	Bench Sofa Koridor Distribusi Perbekalan farmasi	unit	2.00	8,920,000.00	0.035	0.036	0.031	0.005	0.036	100%	0.000
	Height 92										
	Depth 67										
	Width 80										
	Material Seat Fabric/Oscar										
	Frame Multiplek/Solidwood										
6.2	PEKERJAAN ARSITEKTUR INTERIOR LANTAI 2										
6.2.1	RUANG POLI										
	Tirai Pasien, lengkap terpasang dengan aksesoris	m	57.75	23,511,642.00	0.094	0.096	0.084	0.002	0.096	100%	0.000
	1000 x 2700 mm										
	Rel flexi HD										
	Kain tirai anti darah										
	Backdrop Batik	unit	28.00	219,362,800.00	0.679	0.696	0.628	0.269	0.696	100%	0.000
	Dimensi 2050 x 40 x 3000 mm										
	Material										
	Panel Multiplek Finishing Hpl										
	Panel Kisi- Kisi Multiplek Finishing Hpl										
	Edging Pvc										
	Wallpaper Stiker Motif Batik										
6.2.2	RUANG TUNGGU POLI										
	Meja counter ruang nurse station	unit	1.00	4,410,000.00	0.018	0.018	0.017	0.001	0.018	100%	0.000
	Material Top Table Multiplek Finishing Solid Surface										
	Body Multiplek tebal 9cm Finishing HPL										
	Terdapat Drawer Dan Pintu Yang Dilengkapi Kunci										
	Flipbox										
	4 Swing Door + 4 Laci With Lock										
	Meja counter apotik	unit	1.00	4,410,000.00	0.018	0.018	0.018	0.000	0.018	100%	0.000
	Material Top Table Multiplek Finishing Solid Surface										
	Body Multiplek tebal 9cm Finishing HPL										
	Terdapat Drawer Dan Pintu Yang Dilengkapi Kunci										
	Flipbox										
	4 Swing Door + 4 Laci With Lock										
	Adjustable Shelvin										
	Meja counter ruang administrasi	unit	1.00	4,410,000.00	0.018	0.018	0.018	0.000	0.018	100%	0.000
	Material Top Table Multiplek Finishing Solid Surface										
	Body Multiplek tebal 9cm Finishing HPL										
	Terdapat Drawer Dan Pintu Yang Dilengkapi Kunci										
	Flipbox										
	4 Swing Door + 4 Laci With Lock										
	Adjustable Shelvin										
	Bench Sofa Lengkung	unit	36.00	176,400,000.00	0.393	0.721	0.577	0.144	0.721	100%	0.000
	Height 92										
	Depth 67										
	Width 80										
	Material Seat Fabric/Oscar										
	Frame Multiplek/Solidwood										
6.3	PEKERJAAN ARSITEKTUR INTERIOR LANTAI 3										
6.3.1	RUANG RAWAT INAP										
	Tirai Pasien, lengkap terpasang dengan aksesoris		173.70	70,716,133.60	0.283	0.289	0.231	0.058	0.289	100%	0.000
	1000 x 2700 mm										
	Rel flexi HD										
	Kain tirai anti darah										
	Backdrop Batik		28.00	131,629,680.00	0.527	0.538	0.430	0.108	0.538	100%	0.000
	Dimensi										
	2050 x 40 x 1800 mm										
	Material										
	Panel Multiplek Finishing Hpl										

NO.	URAIAN PEKERJAAN	MC100		Jumlah Harga (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu ini	s/d Minggu ini	Item Pekerjaan	Sisa Pekerjaan
	1 pc MCCB 3P 800A 36kA FIXED TYPE (800AF) S800CF										
	2 pc MCCB 3P 630A 36kA FIXED TYPE (630AF) S630CF										
2	Trafo 1250kva, 20/11 55 kV - 400/231 V (Cu-Cu)	unit	1.00	100,000,000.00	0.401	0.409	0.409	0.000	0.409	100%	0.000
	3 Phase, 50 Hz, AN, YNyn 0										
	Protection - Digital Thermometer										
	- Housing IP - 20										
	- Fans (Cooling Only)										
3	Cubicle TM Incoming DMIA Motorised - SM6	unit	1.00	90,000,000.00	0.360	0.368	0.368	0.000	0.368	100%	0.000
	- Fluoro SFI Circuit Breaker 24kV 16KA 630 A										
	- Current Transformer										
	- Voltage Indicators 3 Pcs										
	- Busbar 630A 3 unit										
	- Heater 50 W, 220 VAC										
	- Shunt Trip 220 VAC 50 Hz										
	- Disconnecter & Earthing Switch with SF6 gas Technology										
	- RI Circuit Breaker & CS Disconnecter operating Mechanism										
	- Relay proteksi Easergy P3U90										
	- Voltage Transformer x 3										
	- Powermeter RM5560										
	Pekerjaan Sambung Daya PLN										
	BP (Biaya Penyambungan)	VA	4,850,000.00	5,335,000,000.00	21.368	21.800	21.800	0.000	21.800	100%	0.000
	UJL (Uang Janjian Langganan)	VA	5,540,000.00	227,000,000.00	1.109	1.132	1.132	0.000	1.132	100%	0.000
	SLO (Sertifikat Luk. Operasi) TM dan TR (Gedung Critical Center dan Kabel	VA	5,540,000.00	221,600,000.00	0.888	0.906	0.906	0.000	0.906	100%	0.000
	Kabel N2XSY 1x10x150mm dari PLN ke TM Pelanggan Eksisting	m	180.00	97,200,000.00	0.433	0.397	0.397	0.000	0.397	100%	0.000
	Kabel NYY 6x(1x185)mm + Grounding 95mm dari Trafo flamboyan ke FUSE Arc Kap 63A	m	180.00	777,580,560.00	5.853	3.177	3.177	0.000	3.177	100%	0.000
		set			0.000	0.900	0.000	0.000	0.000	#DIV/0!	0.000
VIII.A.2	Lantai 1										
	Panel										
1	SDP-1	unit	-	-							
2	PP-1	unit	-	-							
3	KK- 1	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
4	TU- 1	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	Kabel										
1	Kabel NYY 4x95 mm2 + Grounding , dari MDP ke SDP-1	unit									
2	Kabel NYY 4x16 mm2 + Grounding , dari SDP-1 ke PP-1	unit									
3	Kabel NYY 4x10 mm2 + Grounding , dari SDP-1 ke KK- 1	unit	7.00	1,080,450.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Kabel NYY 4x10 mm2 + Grounding , dari SDP-1 ke KK- 1	unit	5.00	516,815.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
4	Kabel NYY 4x50 mm2 + Grounding , dari SDP-2 ke TU- 1	unit	7.00	4,321,800.00	0.017	0.018	0.018	0.000	0.018	100%	0.000
	Kabel NYY 4x50 mm2 + Grounding , dari SDP-2 ke TU- 1	unit	5.00	2,038,206.50	0.008	0.008	0.008	0.000	0.008	100%	0.000
VIII.A.3	Lantai 2										
	Panel										
1	SDP-2	unit	1.00	20,000,000.00	0.080	0.082	0.082	0.000	0.082	100%	0.000
2	PP-2	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
3	KK- 2	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
4	TU-2.1	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
5	TU-2.2	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	Kabel										
1	Kabel NYY 4(2x1x70 mm2) + Grounding , dari MDP ke Panel	m	-	-							
	Kabel NYY 4x95 mm2 + Grounding , dari MDP ke SDP-2	m	-	-							
	Kabel NYY 2(4x95 mm2) + Grounding , dari MDP ke SDP-2	m	78.00	116,734,761.00	0.468	0.477	0.477	0.000	0.477	100%	0.000
2	Kabel NYY 4x4 mm2 + Grounding , dari SDP-2 ke PP-2	m	7.00	1,553,848.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
3	Kabel NYY 4x16 mm2 + Grounding , dari SDP-2 ke KK- 2	m	7.00	2,847,754.00	0.011	0.012	0.012	0.000	0.012	100%	0.000
4	Kabel NYY 4x70 mm2 + Grounding , dari SDP-2 ke TU2- 1	m	7.00	5,075,028.00	0.020	0.021	0.021	0.000	0.021	100%	0.000
	Kabel NYY 4x70 mm2 + Grounding , dari SDP-2 ke TU2- 1	m	5.00	3,199,135.50	0.013	0.013	0.013	0.000	0.013	100%	0.000
5	Kabel NYY 4x50 mm2 + Grounding , dari SDP-2 ke TU-2.2	m	7.00	4,321,800.00	0.017	0.018	0.018	0.000	0.018	100%	0.000
	Kabel NYY 4x50 mm2 + Grounding , dari SDP-2 ke TU-2.2	m	5.00	2,038,206.50	0.008	0.008	0.008	0.000	0.008	100%	0.000
VIII.A.4	Lantai 3										
	Panel										
	SDP-3	unit	1.00	20,000,000.00	0.080	0.082	0.082	0.000	0.082	100%	0.000
	PP-3	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	KK- 3	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	TU-3	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	PP IRNAP LT. 3	unit	1.00	9,000,000.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
	MB 1	unit	18.00	54,000,000.00	0.216	0.221	0.221	0.000	0.221	100%	0.000
	Kabel										
	Kabel NYY 2(4x95 mm2) + Grounding , dari MDP ke SDP-3	m	21.00	36,349,425.00	0.146	0.149	0.149	0.000	0.149	100%	0.000
	Kabel NYY 2(4x95 mm2) + Grounding , dari MDP ke SDP-3	m	61.00	91,292,569.50	0.366	0.373	0.373	0.000	0.373	100%	0.000
1	Kabel NYY 4x4 mm2 + Grounding , dari SDP-3 ke PP-3	m	7.00	1,553,848.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
2	Kabel NYY 4x10 mm2 + Grounding , dari SDP-3 ke KK- 3	m	7.00	1,080,450.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
3	Kabel NYY 4x70 mm2 + Grounding , dari SDP-3 ke TU-3	m	7.00	5,075,028.00	0.020	0.021	0.021	0.000	0.021	100%	0.000
4	Kabel NYY 4x70 mm2 + Grounding , dari SDP-3 ke TU-3	m	5.00	3,625,020.00	0.015	0.015	0.015	0.000	0.015	100%	0.000
5	Kabel NYY 4x95 mm2 + Grounding , dari SDP-3 ke PP IRNAP LT. 3	m	12.00	10,385,544.00	0.052	0.042	0.042	0.000	0.042	100%	0.000
6	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 1	m	62.00	3,053,709.56	0.012	0.012	0.012	0.000	0.012	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 1	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
1	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 2	m	54.00	2,659,682.52	0.011	0.011	0.011	0.000	0.011	100%	0.000
2	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 2	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
3	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 3	m	50.00	2,462,669.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
4	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 3	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 3	m	46.00	2,265,655.48	0.009	0.009	0.009	0.000	0.009	100%	0.000
5	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 4	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
6	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 5	m	42.00	2,068,641.96	0.008	0.008	0.008	0.000	0.008	100%	0.000
7	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 5	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
8	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 6	m	38.00	1,971,628.44	0.007	0.008	0.008	0.000	0.008	100%	0.000
9	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 6	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
10	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 7	m	34.00	1,674,614.92	0.007	0.007	0.007	0.000	0.007	100%	0.000
11	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 7	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
12	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 8	m	30.00	1,477,601.40	0.006	0.006	0.006	0.000	0.006	100%	0.000
13	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 8	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
14	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 9	m	28.00	1,280,587.88	0.005	0.005	0.005	0.000	0.005	100%	0.000
15	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 9	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
16	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 10	m	22.00	1,083,574.36	0.004	0.004	0.004	0.000	0.004	100%	0.000
17	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 10	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 11	m	28.00	1,379,094.64	0.006	0.006	0.006	0.000	0.006	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 11	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 12	m	37.00	1,822,375.06	0.007	0.007	0.007	0.000	0.007	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 12	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 13	m	37.00	1,822,375.06	0.007	0.007	0.007	0.000	0.007	100%	0.000
	Kabel NYY 3x4 mm2 , dari PP IRNAP LT. 3 ke R. Inap 13	m	20.00	822,250.00	0.002	0.003	0.003	0.000	0.003	100%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu Ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
2	Kabel Tray U 300 x 100	m	-	-	-	-	-	-	-	-	-
	Kabel Tray U 300 x 100	m	131.00	32,862,293.20	0.132	0.134	0.134	0.000	0.134	100%	0.000
VIII.C.4 Shaft											
	Elektrikal										
1	Kabel Ladder 400 x 100	m	20.00	10,353,244.00	0.041	0.042	0.042	0.000	0.042	100%	0.000
	Elektronika										
2	Kabel Ladder 300 x 100	m	20.00	7,365,028.00	0.029	0.030	0.030	0.000	0.030	100%	0.000
IX. PEKERJAAN ELEKTRONIKA											
IX.A.1 PEKERJAAN TATA SUARA											
	Peralatan Utama										
1	Speaker Selector 10 Channel	unit	-	-	-	-	-	-	-	-	-
2	Power Amplifier Output 480 Watt	unit	-	-	-	-	-	-	-	-	-
3	Digital Mixer lengkap dengan (Build EO)	unit	-	-	-	-	-	-	-	-	-
4	Digital Multi-Audio Player, Bluetooth	unit	-	-	-	-	-	-	-	-	-
5	Emergency Message	unit	-	-	-	-	-	-	-	-	-
6	Remote Microphone	unit	-	-	-	-	-	-	-	-	-
7	Power Surge Arrester 2KVA	unit	-	-	-	-	-	-	-	-	-
8	Cabinet Rack & pengkabelan	unit	1.00	10,074,609.93	0.040	0.041	0.041	0.000	0.041	100%	0.000
IX.A.2 Lantai 1											
1	Terminal Box Sound Sistem (TB-SS)	unit	-	-	-	-	-	-	-	-	-
2	Ceiling Speaker 3W	unit	17.00	4,270,855.60	0.017	0.017	0.017	0.000	0.017	100%	0.000
3	Instalasi Speaker Kabel NYMH-Y 2x1.5 mm dalam High Impact conduit	titik	17.00	4,116,932.16	0.016	0.017	0.017	0.000	0.017	100%	0.000
4	Volume Control 30W	unit	5.00	9,940,418.20	0.040	0.041	0.041	0.000	0.041	100%	0.000
5	Instalasi Volume Control Kabel NYMH-Y 3x1.5 mm dalam High Impact conduit	titik	5.00	1,210,862.40	0.005	0.005	0.005	0.000	0.005	100%	0.000
6	Fire dome Speaker 6w	unit	-	-	-	-	-	-	-	-	-
7	Instalasi Speaker Emergency Kabel FRC 2x2.5 mm dalam High Impact conduit	titik	-	-	-	-	-	-	-	-	-
8	Instalasi TB-SS ke Sentral Tata Suara NYMH-Y 3x2.5 mm Untuk Publik	m	20.00	5,963,971.20	0.000	0.024	0.024	0.000	0.024	100%	0.000
IX.A.3 Lantai 2											
1	Terminal Box Sound Sistem (TB-SS)	unit	1.00	773,017.47	0.003	0.003	0.003	0.000	0.003	100%	0.000
2	Ceiling Speaker 3W	unit	42.00	10,551,525.60	0.042	0.043	0.043	0.000	0.043	100%	0.000
3	Instalasi Speaker Kabel NYMH-Y 2x1.5 mm dalam High Impact conduit	titik	42.00	10,171,244.16	0.041	0.042	0.042	0.000	0.042	100%	0.000
4	Volume Control 30W	unit	19.00	37,773,581.56	0.151	0.154	0.154	0.000	0.154	100%	0.000
5	Instalasi Volume Control Kabel NYMH-Y 3x1.5 mm dalam High Impact conduit	titik	19.00	4,801,277.12	0.018	0.019	0.019	0.000	0.019	100%	0.000
6	Fire dome Speaker 6w	unit	2.00	2,413,036.23	0.010	0.010	0.010	0.000	0.010	100%	0.000
7	Instalasi Speaker Emergency Kabel FRC 2x2.5 mm dalam High Impact conduit	titik	2.00	1,196,421.60	0.005	0.005	0.005	0.000	0.005	100%	0.000
8	Instalasi TB-SS ke Sentral Tata Suara NYMH-Y 3x2.5 mm Untuk Publik	m	25.00	7,454,964.00	0.006	0.030	0.030	0.000	0.030	100%	0.000
IX.A.4 Lantai 3											
1	Terminal Box Sound Sistem (TB-SS)	unit	1.00	773,017.47	0.003	0.003	0.003	0.000	0.003	100%	0.000
2	Ceiling Speaker 3W	unit	37.00	9,295,391.60	0.037	0.038	0.038	0.002	0.038	100%	0.000
3	Instalasi Speaker Kabel NYMH-Y 2x1.5 mm dalam High Impact conduit	titik	37.00	8,960,381.76	0.036	0.037	0.037	0.000	0.037	100%	0.000
4	Volume Control 30W	unit	20.00	39,761,684.80	0.159	0.162	0.154	0.008	0.162	100%	0.000
5	Instalasi Volume Control Kabel NYMH-Y 3x1.5 mm dalam High Impact conduit	titik	20.00	4,843,449.60	0.019	0.020	0.020	0.000	0.020	100%	0.000
6	Fire dome Speaker 6w	unit	2.00	2,413,036.23	0.010	0.010	0.010	0.000	0.010	100%	0.000
7	Instalasi Speaker Emergency Kabel FRC 2x2.5 mm dalam High Impact conduit	titik	2.00	1,196,421.60	0.005	0.005	0.005	0.000	0.005	100%	0.000
8	Instalasi TB-SS ke Sentral Tata Suara NYMH-Y 3x2.5 mm Untuk Publik	m	30.00	8,945,956.80	0.014	0.037	0.037	0.000	0.037	100%	0.000
IX.B PEKERJAAN FIRE ALARM											
IX.B.1 Sistem yang digunakan semi Addressable											
1	Interkoneksi MCFA	Paket	1.00	28,606,424.68	0.115	0.117	0.117	0.000	0.117	100%	0.000
	- Tafsir Suara										
	- Elevator										
	- LVMDP										
	- Genset										
	- Pompa Hydrant										
	Instalasi Looping										
2	Kabel AWG 18 1 Pair, dari MCP-FA ke TBFA 1	m	45.00	1,241,851.05	0.005	0.005	0.005	0.000	0.005	100%	0.000
3	Kabel AWG 18 1 Pair, dari TBFA 1 ke TBFA 2	m	45.00	1,241,851.05	0.005	0.005	0.005	0.000	0.005	100%	0.000
4	Kabel AWG 18 1 Pair, dari TBFA 2 ke TBFA 3	m	45.00	1,241,851.05	0.005	0.005	0.005	0.000	0.005	100%	0.000
5	Kabel AWG 18 1 Pair, dari TBFA 3 ke MCP-FA	m	45.00	1,241,851.05	0.005	0.005	0.005	0.000	0.005	100%	0.000
IX.B.2 Lantai 1											
1	Terminal Box Fire Alarm (TBFA)	unit	2.00	2,547,806.56	0.005	0.010	0.010	0.000	0.010	100%	0.000
	- Zone Interface Module										
	- Output Control Module										
	- Monitor Module										
	- Loop Isolator Module										
2	Conventional Smoke Detector	unit	11.00	4,840,000.00	0.019	0.020	0.020	0.000	0.020	100%	0.000
	Conventional Smoke Detector	unit	7.00	2,550,555.70	0.010	0.010	0.010	0.000	0.010	100%	0.000
3	Conventional Rate Of Rise Heat Detector	unit	1.00	587,144.71	0.002	0.002	0.002	0.000	0.002	100%	0.000
	Conventional Rate Of Rise Heat Detector	unit	1.00	284,670.10	0.001	0.001	0.001	0.000	0.001	100%	0.000
4	Fire Alarm Bell	unit	-	-	-	-	-	-	-	-	-
5	Fire Strobe Light	unit	-	-	-	-	-	-	-	-	-
6	Manual Break Glass + Jack Intercom	unit	-	-	-	-	-	-	-	-	-
7	Instalasi titik Detector, Alarm Bell, Flow Switch kabel NYA 2x1.5 mm2	titik	21.00	4,796,715.00	0.019	0.020	0.020	0.000	0.020	100%	0.000
8	Instalasi titik Horn Strobe, Manual Break Glass, kabel FRC 2x1.5 mm2	titik	-	-	-	-	-	-	-	-	-
9	Instalasi titik Jack intercom kabel ITC 2x2x0.6 mm2, c/w conduit dia. 2	titik	-	-	-	-	-	-	-	-	-
IX.B.2 Lantai 2											
1	Terminal Box Fire Alarm (TBFA)	unit	1.00	1,273,904.28	0.005	0.005	0.005	0.000	0.005	100%	0.000
	- Zone Interface Module										
	- Output Control Module										
	- Monitor Module										
	- Loop Isolator Module										
2	Conventional Smoke Detector	unit	20.00	8,800,000.00	0.035	0.036	0.036	0.000	0.036	100%	0.000
3	Conventional Rate Of Rise Heat Detector	unit	35.00	19,050,064.85	0.080	0.081	0.081	0.000	0.081	100%	0.000
4	Conventional Rate Of Rise Heat Detector	unit	8.00	2,277,360.80	0.009	0.009	0.009	0.000	0.009	100%	0.000
5	Fire Alarm Bell	unit	3.00	481,443.80	0.002	0.002	0.002	0.000	0.002	100%	0.000
6	Fire Strobe Light	unit	2.00	384,238.80	0.002	0.002	0.002	0.000	0.002	100%	0.000
7	Manual Break Glass + Jack Intercom	unit	2.00	792,501.27	0.003	0.003	0.003	0.000	0.003	100%	0.000
8	Instalasi titik Detector, Alarm Bell, Flow Switch kabel NYA 2x1.5 mm2	titik	63.00	14,390,145.00	0.058	0.059	0.059	0.000	0.059	100%	0.000
9	Instalasi titik Horn Strobe, Manual Break Glass, kabel FRC 2x1.5 mm2	titik	4.00	2,249,427.40	0.009	0.009	0.009	0.000	0.009	100%	0.000
	Instalasi titik Jack intercom kabel ITC 2x2x0.6 mm2, c/w conduit dia. 2	titik	2.00	395,555.60	0.002	0.002	0.002	0.000	0.002	100%	0.000
IX.B.2 Lantai 3											
1	Terminal Box Fire Alarm (TBFA)	unit	1.00	1,273,904.28	0.005	0.005	0.005	0.000	0.005	100%	0.000
	- Zone Interface Module										
	- Output Control Module										
	- Monitor Module										
	- Loop Isolator Module										
2	Conventional Smoke Detector	unit	38.00	16,720,000.00	0.067	0.068	0.065	0.003	0.068	100%	0.000
3	Conventional Rate Of Rise Heat Detector	unit	26.00	14,745,762.48	0.059	0.060	0.060	0.000	0.060	100%	0.000
4	Fire Alarm Bell	unit	2.00	481,443.80	0.002	0.002	0.002	0.000	0.002	100%	0.000
5	Fire Strobe Light	unit	2.00	384,238.80	0.002	0.002	0.002	0.000	0.002	100%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Konsjuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				old Minggu Lalu MC100	slinggu Ini	old Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
6	Manual Break Glass + Jack Intercom	unit	2.00	792,501.27	0.003	0.003	0.003	0.000	0.003	100%	0.000
7	Instalasi 1tk Detector, Alarm Bell, Flow Switch kabel NYA 2x1,5 mm2	tkk	64.00	14,618,580.00	0.059	0.060	0.060	0.000	0.060	100%	0.000
8	Instalasi 1tk Horn Strobe, Manual Break Glass, kabel FRG 2x1,5 mm2	tkk	4.00	2,249,427.40	0.009	0.009	0.009	0.000	0.009	100%	0.000
9	Instalasi 1tk Jack Intercom kabel ITC 2x2x0,6 mm2, c/w conduit dia. 20 mm	tkk	2.00	395,555.60	0.002	0.002	0.002	0.000	0.002	100%	0.000
D.C.	PEKERJAAN SISTEM INTERNET DAN KOMUNIKASI										
D.C.1.	Peralatan Utama IP CCTV										
	Network Video Recorder 16 Channel, H.265/4, 264, Plug & play by 16	unit	2.00	15,296,950.09	0.081	0.082	0.082	0.000	0.082	100%	0.000
1	Harddisk Surveillance CCTV 8TB SATA 3.5	unit	4.00	30,573,501.00	0.122	0.125	0.125	0.000	0.125	100%	0.000
2	LED Monitor 43	unit	2.00	11,000,000.00	0.044	0.045	0.045	0.000	0.045	100%	0.000
3	UPS 2000VA 230V Rackmount	unit	1.00	14,666,420.23	0.059	0.060	0.060	0.000	0.060	100%	0.000
4	Peralatan Utama IP Phone			-							
	PBXact 100 Appliance	unit	1.00	26,000,000.00	0.080	0.082	0.082	0.000	0.082	100%	0.000
5	In this configuration (DSSR) this system will support up to 100 user extensions. This system comes with the PBXact software installed and 60 user licenses included and support for up to 60 concurrent calls										
	- 10										
	- 2 PCI Express Full Length Slots										
	- 3 Onboard GIG Network Ports										
	- Storages Single 240GB SSD drive										
	- Processor Quad Core										
	- 8 GB of Memory										
	- Dimension 435mm (W) x 320mm (D) x 45mm (H) & Weight 3.55 kg										
D.C.2.	Lantai 1										
	Peralatan Dasar AN/CCTV										
1	Wallmount Rack 15U	unit	1.00	10,074,609.93	0.040	0.041	0.041	0.000	0.041	100%	0.000
1	Wallmount Rack 15U	unit	-	-							
2	Access Switch 48 RJ-45 10/100/1000 ports POE+, 4 SFP+ 1/10GbE	unit	4.00	14,650,749.30	0.059	0.060	0.060	0.000	0.060	100%	0.000
3	Patch Cord Cat 6A, Stranded, 1 meter	unit	1.00	100,000.00	0.009	0.009	0.000	0.000	0.000	100%	0.000
4	Patch Panel UTP Cat 6A 24 Port, 1U Loaded	unit	1.00	1,543,702.93	0.006	0.006	0.006	0.000	0.006	100%	0.000
5	10G SFP+ LC 850nm 300m OM3 MMF transceiver	unit	1.00	4,000,000.00	0.016	0.016	0.016	0.000	0.016	100%	0.000
6	Wire Management, 1U	unit	1.00	3,450,304.55	0.014	0.014	0.014	0.000	0.014	100%	0.000
7	UPS 2000VA 230V Rackmount	unit	1.00	14,666,420.23	0.059	0.060	0.060	0.000	0.060	100%	0.000
8	Fiber Optic 6 Core Multimode OM4 c/w Splicing	m	20.66	266,528.05	0.001	0.001	0.001	0.000	0.001	100%	0.000
9	Patch Cord FO OM4 LC-LC, 3 mtr	unit	1.00	400,000.00	0.003	0.002	0.002	0.000	0.002	100%	0.000
10	Patch Panel Fiber Optic 6 port LC OM4 Loaded Accessories	unit	1.00	5,500,000.00	0.044	0.022	0.022	0.000	0.022	100%	0.000
	CCTV			-							
1	IR Dome Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	8.00	18,018,347.16	0.072	0.074	0.074	0.000	0.074	100%	0.000
2	IR Bullet Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	1.00	2,495,307.71	0.010	0.010	0.010	0.000	0.010	100%	0.000
3	Instalasi 1tk CCTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	9.00	5,844,528.35	0.023	0.024	0.024	0.000	0.024	100%	0.000
	TELEPON			-							
1	Outlet Telepon	tkh	4.00	310,226.40	0.001	0.001	0.001	0.000	0.001	100%	0.000
2	IP Phone Gigabit POE	unit	1.00	262,689.60	0.001	0.001	0.001	0.000	0.001	100%	0.000
3	Instalasi 1tk Telepon, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	4.00	2,016,280.20	0.008	0.008	0.008	0.000	0.008	100%	0.000
	IPTV			-							
1	Outlet IPTV + Stop kontak power TV	tkh	4.00	2,016,280.20	0.008	0.008	0.008	0.000	0.008	100%	0.000
2	Instalasi 1tk Stop Kontak, 1 phase, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	tkk	4.00	1,301,616.80	0.005	0.005	0.005	0.000	0.005	100%	0.000
3	Instalasi 1tk IPTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	4.00	2,016,280.20	0.008	0.008	0.008	0.000	0.008	100%	0.000
	LAN			-							
1	Outlet LAN	tkh	70.00	5,428,962.00	0.022	0.022	0.022	0.000	0.022	100%	0.000
2	Instalasi 1tk LAN, Dan Access Point/Kabel UTP CAT 6A 23AWG c/w co	tkk	70.00	28,663,387.60	0.122	0.121	0.121	0.000	0.121	100%	0.000
D.C.3	Lantai 2										
	Peralatan Dasar AN/CCTV										
1	Wallmount Rack 15U	unit	1.00	10,074,609.93	0.040	0.041	0.041	0.000	0.041	100%	0.000
2	Access Switch 48 RJ-45 10/100/1000 ports POE+, 4 SFP+ 1/10GbE	unit	2.00	7,325,374.65	0.028	0.030	0.029	0.001	0.030	100%	0.000
3	Patch Cord Cat 6A, Stranded, 1 meter	unit	106.00	16,600,000.00	0.066	0.069	0.066	0.001	0.069	100%	0.000
4	Patch Panel UTP Cat 6A 24 Port, 1U Loaded	unit	4.00	6,174,811.72	0.025	0.025	0.025	0.001	0.025	100%	0.000
5	10G SFP+ LC 850nm 300m OM3 MMF transceiver	unit	2.00	8,000,000.00	0.032	0.033	0.032	0.001	0.033	100%	0.000
6	Wire Management, 1U	unit	2.00	6,900,609.10	0.028	0.028	0.028	0.001	0.028	100%	0.000
7	UPS 2000VA 230V Rackmount	unit	1.00	14,666,420.23	0.059	0.060	0.060	0.000	0.060	100%	0.000
8	Fiber Optic 6 Core Multimode OM4 c/w Splicing	m	22.60	293,738.26	0.001	0.001	0.001	0.000	0.001	100%	0.000
9	Patch Cord FO OM4 LC-LC, 3 mtr	unit	2.00	800,000.00	0.003	0.003	0.003	0.000	0.003	100%	0.000
10	Patch Panel Fiber Optic 6 port LC OM4 Loaded Accessories	unit	1.00	5,500,000.00	0.022	0.022	0.022	0.000	0.022	100%	0.000
	CCTV			-							
1	IR Dome Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	8.00	18,018,347.16	0.072	0.074	0.074	0.000	0.074	100%	0.000
2	IR Bullet Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	1.00	2,495,307.71	0.010	0.010	0.010	0.000	0.010	100%	0.000
3	Instalasi 1tk CCTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	9.00	5,844,528.35	0.023	0.024	0.024	0.000	0.024	100%	0.000
	TELEPON			-							
1	Outlet Telepon	tkh	19.00	1,473,575.40	0.006	0.006	0.006	0.000	0.006	100%	0.000
2	IP Phone Gigabit POE	unit	19.00	4,991,097.20	0.020	0.020	0.020	0.000	0.020	100%	0.000
3	Instalasi 1tk Telepon, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	19.00	9,577,330.95	0.036	0.039	0.039	0.000	0.039	100%	0.000
	IPTV			-							
1	Outlet IPTV + Stop kontak power TV	tkh	7.00	3,528,490.35	0.014	0.014	0.014	0.000	0.014	100%	0.000
2	Instalasi 1tk Stop Kontak, 1 phase, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	tkk	7.00	2,277,829.40	0.009	0.009	0.009	0.000	0.009	100%	0.000
3	Instalasi 1tk IPTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	7.00	3,528,490.35	0.014	0.014	0.014	0.000	0.014	100%	0.000
	LAN			-							
1	Outlet LAN	tkh	45.00	3,480,047.00	0.014	0.014	0.014	0.001	0.014	100%	0.000
2	Instalasi 1tk Telepon, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	47.00	19,916,845.95	0.080	0.081	0.081	0.000	0.081	100%	0.000
D.C.4	Lantai 3										
	Peralatan Dasar AN/CCTV										
1	Wallmount Rack 15U	unit	1.00	10,074,609.93	0.040	0.041	0.040	0.001	0.041	100%	0.000
2	Access Switch 48 RJ-45 10/100/1000 ports POE+, 4 SFP+ 1/10GbE	unit	2.00	7,325,374.65	0.028	0.030	0.029	0.001	0.030	100%	0.000
3	Patch Cord Cat 6A, Stranded, 1 meter	unit	94.00	9,400,000.00	0.038	0.038	0.038	0.001	0.038	100%	0.000
4	Patch Panel UTP Cat 6A 24 Port, 1U Loaded	unit	4.00	6,174,811.72	0.025	0.025	0.025	0.001	0.025	100%	0.000
5	10G SFP+ LC 850nm 300m OM3 MMF transceiver	unit	2.00	8,000,000.00	0.032	0.033	0.032	0.001	0.033	100%	0.000
6	Wire Management, 1U	unit	2.00	6,900,609.10	0.028	0.028	0.028	0.001	0.028	100%	0.000
7	UPS 2000VA 230V Rackmount	unit	1.00	14,666,420.23	0.059	0.060	0.059	0.001	0.060	100%	0.000
8	Fiber Optic 6 Core Multimode OM4 c/w Splicing	m	38.29	491,726.58	0.001	0.002	0.002	0.000	0.002	100%	0.000
9	Patch Cord FO OM4 LC-LC, 3 mtr	unit	2.00	800,000.00	0.003	0.003	0.003	0.000	0.003	100%	0.000
10	Patch Panel Fiber Optic 6 port LC OM4 Loaded Accessories	unit	1.00	5,500,000.00	0.022	0.022	0.022	0.000	0.022	100%	0.000
	CCTV			-							
1	IR Dome Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	7.00	15,766,933.77	0.063	0.063	0.063	0.001	0.064	100%	0.000
2	IR Bullet Camera 2MP, 2.8mm fixed lens, H.265, IP68, IK10, PoE	unit	1.00	2,495,307.71	0.010	0.010	0.010	0.000	0.010	100%	0.000
3	Instalasi 1tk CCTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	8.00	9,195,225.20	0.021	0.021	0.021	0.000	0.021	100%	0.000
	TELEPON			-							
1	Outlet Telepon	tkh	5.00	387,783.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
2	IP Phone Gigabit POE	unit	5.00	1,313,444.00	0.005	0.005	0.005	0.000	0.005	100%	0.000
3	Instalasi 1tk Telepon, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	5.00	2,520,350.25	0.010	0.010	0.010	0.000	0.010	100%	0.000
	IPTV			-							
1	Outlet IPTV + Stop kontak power TV	tkh	19.00	9,577,330.95	0.038	0.039	0.039	0.001	0.039	100%	0.000
2	Instalasi 1tk Stop Kontak, 1 phase, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	tkk	19.00	6,182,679.80	0.025	0.025	0.025	0.000	0.025	100%	0.000
3	Instalasi 1tk IPTV, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	tkk	19.00	9,577,330.95	0.038	0.039	0.039	0.000	0.039	100%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu Ini	s/d Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	LAN										
1	Outlet LAN	bh	6.00	465,339.60	0.002	0.002	0.002	0.000	0.002	100%	0.000
2	Instalasi titik Telepon, Kabel UTP CAT 6A 23AWG c/w conduit dia. 20 mm	titik	8.00	3,390,101.44	0.014	0.014	0.014	0.000	0.014	100%	0.000
PEKERJAAN NURSE CALL											
	Peralatan Utama										
1	IP Central Control Unit	unit	1.00	15,000,000.00	0.060	0.061	0.060	0.001	0.061	100%	0.000
	Lantai 3										
1	IP Master Station w/Display For Annunciator	unit	1.00	2,124,218.47	0.009	0.009	0.009	0.000	0.009	100%	0.000
	9 Channel Adaptor	unit	18.00	32,400,000.00	0.130	0.132	0.130	0.003	0.132	100%	0.000
3	Pullcord Bathroom Call Button	unit	18.00	9,900,000.00	0.040	0.040	0.040	0.001	0.040	100%	0.000
4	Bedside Call w/Sub Station	unit	18.00	16,200,000.00	0.065	0.066	0.065	0.001	0.066	100%	0.000
5	Call Reset Button	unit	18.00	37,800,000.00	0.151	0.154	0.151	0.003	0.154	100%	0.000
6	4 Color Corridor Light	unit	18.00	7,200,000.00	0.029	0.029	0.029	0.001	0.029	100%	0.000
7	Code Blue Button	unit	18.00	36,000,000.00	0.144	0.147	0.144	0.003	0.147	100%	0.000
8	POE Switch	unit	1.00	3,682,687.33	0.015	0.015	0.015	0.000	0.015	100%	0.000
9	Instalasi titik peralatan Nurse Call ke Adapter, ITC 2 pair c/w conduit dia. 20 mm	titik	80.00	50,612,116.50	0.203	0.207	0.207	0.000	0.207	100%	0.000
10	Instalasi titik Adapter ke Switch, UTP CAT6 c/w conduit dia. 20 mm	titik	18.00	10,122,423.30	0.041	0.041	0.041	0.000	0.041	100%	0.000
X. PEKERJAAN PLUMBING											
X.A. PEKERJAAN INSTALASI AIR BERSIH											
X.A.1 Lantai 1											
	Pemipaan										
1	Pipa PPR PN 10 Dia. 20 mm Selara Dia. 1/2	m	25.00	1,595,165.00	0.006	0.007	0.007	0.000	0.007	100%	0.000
2	Pipa PPR PN 10 Dia. 20 mm Selara Dia. 1/2	m	32.42	727,898.70	0.003	0.003	0.003	0.000	0.003	100%	0.000
3	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	32.00	2,535,104.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
4	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	15.34	468,431.60	0.002	0.002	0.002	0.000	0.002	100%	0.000
5	Pipa PPR PN 10 Dia. 32 mm Selara Dia. 1	m	50.00	4,554,000.00	0.018	0.019	0.019	0.000	0.019	100%	0.000
	Pipa PPR PN 10 Dia. 63 mm Selara Dia. 2	m	-	-							
	Pipa PPR PN 10 Dia. 50 mm Selara Dia. 1 1/2	m	62.13	7,132,275.48	0.028	0.029	0.029	0.000	0.029	100%	0.000
	Valve										
6	Gate Valve 10K Dia. 50 mm Selara Dia. 1 1/2	bh	2.00	980,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
X.A.2 Lantai 2											
	Pemipaan										
2	Pipa PPR PN 10 Dia. 20 mm Selara Dia. 1/2	m	138.00	8,805,310.80	0.035	0.036	0.036	0.000	0.036	100%	0.000
3	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	32.00	2,535,104.00	0.010	0.010	0.010	0.000	0.010	100%	0.000
4	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	32.38	988,775.43	0.004	0.004	0.004	0.000	0.004	100%	0.000
6	Pipa PPR PN 10 Dia. 32 mm Selara Dia. 1	m	77.00	7,013,160.00	0.028	0.029	0.029	0.000	0.029	100%	0.000
	Pipa PPR PN 10 Dia. 63 mm Selara Dia. 2	m	-	-							
	Pipa PPR PN 10 Dia. 50 mm Selara Dia. 1 1/2	m	93.21	10,700,135.16	0.041	0.044	0.044	0.000	0.044	100%	0.000
	Valve										
	Gate Valve 10K Dia. 32 mm Selara Dia. 1	bh	-	-							
	Gate Valve 10K Dia. 50 mm Selara Dia. 1 1/2	bh	2.00	980,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
X.A.3 Lantai 3											
	Pemipaan										
1	Pipa PPR PN 10 Dia. 20 mm Selara Dia. 1/2	m	182.00	11,812,801.20	0.047	0.047	0.047	0.000	0.047	100%	0.000
2	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	95.00	7,526,090.00	0.030	0.031	0.031	0.000	0.031	100%	0.000
3	Pipa PPR PN 10 Dia. 25 mm Selara Dia. 3/4	m	38.21	1,166,803.87	0.004	0.005	0.005	0.000	0.005	100%	0.000
4	Pipa PPR PN 10 Dia. 32 mm Selara Dia. 1	m	99.00	9,016,820.00	0.036	0.037	0.037	0.000	0.037	100%	0.000
5	Pipa PPR PN 10 Dia. 50 mm Selara Dia. 1 1/2	m	130.00	14,923,480.00	0.060	0.061	0.061	0.000	0.061	100%	0.000
	Pipa PPR PN 10 Dia. 63 mm Selara Dia. 2	m	-	-							
	Valve										
	Gate Valve 10K Dia. 50 mm Selara Dia. 1 1/2	bh	2.00	980,000.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
	Gate Valve 10K Dia. 32 mm Selara Dia. 1	bh	18.00	6,703,200.00	0.027	0.027	0.027	0.000	0.027	100%	0.000
6	Air Panas										
7	Pemipaan										
	Pipa PPR PN 20 Dia. 20 mm Selara Dia. 1/2	m	47.00	2,998,910.20	0.012	0.012	0.012	0.000	0.012	100%	0.000
	Pipa PPR PN 20 Dia. 20 mm Selara Dia. 1/2										
7	Valve										
	Gate Valve 10K Dia. 20 mm Selara Dia. 1/2	bh	18.00	1,148,518.80	0.005	0.005	0.005	0.000	0.005	100%	0.000
8	Peralatan										
	Electric Water Heater 20L	unit	18.00	81,000,000.00	0.324	0.331	0.331	0.000	0.331	100%	0.000
9	Kapasitas 20 L										
	Element Heater Kering (Steadle)										
10	Instalasi titik Slop Korlak, 1 phase, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	18.00	5,857,275.60	0.023	0.024	0.024	0.000	0.024	100%	0.000
PEKERJAAN INSTALASI AIR KOTOR BEKAS, VENT											
X.B Lantai 1											
X.B.1 Air Bekas											
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	10.00	492,976.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
1	Pipa PVC AW, Dia. 3 (80 mm)	m	45.67	1,994,861.03	0.000	0.008	0.008	0.000	0.008	100%	0.000
2	Air Kotor	m	147.12	15,975,407.71	0.045	0.065	0.065	0.000	0.065	100%	0.000
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	4.00	197,190.40	0.001	0.001	0.001	0.000	0.001	100%	0.000
1	Pipa PVC AW, Dia. 4 (100 mm)	m	107.85	11,711,172.66	0.032	0.048	0.048	0.000	0.048	100%	0.000
2	Air Vent										
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	92.00	4,535,379.20	0.018	0.019	0.019	0.000	0.019	100%	0.000
1	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	34.21	1,494,289.38	0.000	0.006	0.006	0.000	0.006	100%	0.000
2	Pipa PVC AW, Dia. 2 (50 mm)	m	8.00	612,568.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
3	Floor Clean Out Stainless Steel, Dia. 3 (80 mm)	bh	2.00	217,175.20	0.001	0.001	0.000	0.001	0.001	100%	0.000
	Floor Clean Out Stainless Steel, Dia. 4 (100 mm)	bh	2.00	331,012.00	0.001	0.001	0.000	0.001	0.001	100%	0.000
4	Lantai 2										
X.B.2 Air Bekas											
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	21.00	1,035,248.00	0.004	0.004	0.004	0.000	0.004	100%	0.000
1	Pipa PVC AW, Dia. 3 (80 mm)	m	188.21	20,545,859.80	0.071	0.084	0.084	0.000	0.084	100%	0.000
2	Air Kotor										
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	4.00	197,190.40	0.001	0.001	0.001	0.000	0.001	100%	0.000
1	Pipa PVC AW, Dia. 4 (100 mm)	m	78.36	12,989,050.16	0.029	0.053	0.053	0.000	0.053	100%	0.000
2	Air Limbah										
	Pipa PVC AW, Dia. 2 (50 mm)	m	-	-							
1	Pipa PVC AW, Dia. 3 (80 mm)	m	-	-							
2	Air Vent										
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	92.00	4,535,379.20	0.018	0.019	0.019	0.000	0.019	100%	0.000
1	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	108.21	4,770,281.88	0.010	0.019	0.019	0.000	0.019	100%	0.000
2	Pipa PVC AW, Dia. 2 (50 mm)	m	8.00	612,568.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
3	Floor Clean Out Stainless Steel, Dia. 3 (80 mm)	bh	2.00	640,000.00	0.003	0.003	0.000	0.003	0.003	100%	0.000
4	Floor Clean Out Stainless Steel, Dia. 4 (100 mm)	bh	2.00	800,000.00	0.003	0.003	0.000	0.003	0.003	100%	0.000
X.B.3 Lantai 3											
X.B.3 Air Bekas											
	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	14.00	690,166.40	0.003	0.003	0.003	0.000	0.003	100%	0.000
2	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	14.00	611,518.60	0.002	0.002	0.002	0.000	0.002	100%	0.000
3	Pipa PVC AW, Dia. 3 (80 mm)	m	285.39	30,989,815.16	0.124	0.127	0.127	0.000	0.127	100%	0.000

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				s/d Minggu Lalu MC100	Minggu ini	s/d Minggu ini	Item Pekerjaan	Sisa Pekerjaan
	Air Kotor						0.000		0.000		
1	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	4.00	197,190.40	0.001	0.001	0.001	0.000	0.001	100%	0.000
2	Pipa PVC AW, Dia. 4 (100 mm)	m	228.85	37,876,048.10	0.152	0.155	0.155	0.000	0.155	100%	0.000
	Air Limbah										
	Pipa PVC AW, Dia. 3 (80 mm)	m	13.00	1,411,638.80	0.006	0.006	0.006	0.000	0.006	100%	0.000
	Air Vent										
1	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	114.00	5,619,926.40	0.023	0.023	0.023	0.000	0.023	100%	0.000
2	Pipa PVC AW, Dia. 1-1/2 (40 mm)	m	235.88	10,303,651.61	0.034	0.042	0.042	0.000	0.042	100%	0.000
3	Pipa PVC AW, Dia. 2 (50 mm)	m	8.00	612,589.00	0.002	0.003	0.003	0.000	0.003	100%	0.000
4	Floor Clean Out Stainless Steel, Dia. 3 (80 mm)	bh	2.00	540,000.00	0.003	0.003	0.003	0.000	0.003	100%	0.000
	Floor Clean Out Stainless Steel, Dia. 4 (100 mm)	bh	2.00	800,000.00	0.003	0.003	0.003	0.000	0.003	100%	0.000
X0.	PEKERJAAN MEKANIKAL			2,551,332,812.78	10.085	10.997	10.915	0.082	10.997	100%	0.000
	PEKERJAAN AIR CONDITIONING										
X1A.	LANTAI 1										
X1A.1	AC Wall Mounted Kap 1 PK	unit	-	-							
1	AC Wall Mounted Kap 1.5 PK	unit	-	-							
2	AC Wall Mounted Kap 2 PK	unit	2.00	15,827,000.00	0.063	0.065	0.065	0.000	0.065	100%	0.000
3	Instalasi titik Power AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	8.00	2,603,233.60	0.010	0.011	0.011	0.000	0.011	100%	0.000
4	Instalasi titik Kontrol AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	8.00	2,603,233.60	0.010	0.011	0.011	0.000	0.011	100%	0.000
5	Pipa Refrigerant + Insulasi	m	182.79	31,482,835.65	0.072	0.129	0.129	0.000	0.129	100%	0.000
6	Pipa Drain + Insulasi	m	70.00	3,584,350.00	0.014	0.015	0.015	0.000	0.015	100%	0.000
7	Ceiling Cassette Kap 3 PK	unit	6.00	67,032,000.00	0.268	0.274	0.271	0.003	0.274	100%	0.000
8	Ceiling Cassette Kap 3.5 PK	unit	1.00	13,489,500.00	0.054	0.055	0.055	0.001	0.055	100%	0.000
9	Ceiling Cassette Kap 4 PK	unit	3.00	61,440,000.00	0.246	0.251	0.249	0.003	0.251	100%	0.000
10	Ceiling Cassette Kap 6 PK	unit	5.00	148,960,000.00	0.597	0.609	0.603	0.006	0.609	100%	0.000
11	Instalasi titik Power AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	-	-							
12	Instalasi titik Kontrol AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	9.00	2,928,637.80	0.012	0.012	0.012	0.000	0.012	100%	0.000
13	Pipa Refrigerant + Insulasi	m	521.34	89,792,994.80	0.215	0.367	0.367	0.000	0.367	100%	0.000
14	Pipa Drain + Insulasi	m	346.80	17,757,894.00	0.046	0.073	0.073	0.000	0.073	100%	0.000
15	Kabel NYY 4x4 mm2 + Grounding (Power AC)	m	486.20	24,336,984.10	0.087	0.099	0.099	0.000	0.099	100%	0.000
DA.2	LANTAI 2										
1	AC Wall Mounted Kap 1 PK	unit	4.00	18,620,000.00	0.075	0.076	0.075	0.001	0.076	100%	0.000
2	AC Wall Mounted Kap 2 PK	unit	18.00	142,443,000.00	0.571	0.582	0.576	0.006	0.582	100%	0.000
3	Instalasi titik Power AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	22.00	7,158,892.40	0.029	0.029	0.029	0.000	0.029	100%	0.000
4	Instalasi titik Kontrol AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	22.00	7,158,892.40	0.029	0.029	0.029	0.000	0.029	100%	0.000
5	Pipa Refrigerant + Insulasi	m	502.50	86,548,087.50	0.248	0.354	0.354	0.000	0.354	100%	0.000
6	Pipa Drain + Insulasi	m	190.00	9,726,950.00	0.039	0.040	0.040	0.000	0.040	100%	0.000
7	Ceiling Cassette Kap 3.5 PK	unit	1.00	13,489,500.00	0.054	0.055	0.054	0.001	0.055	100%	0.000
8	Ceiling Cassette Kap 4 PK	unit	1.00	20,482,000.00	0.082	0.084	0.082	0.002	0.084	100%	0.000
9	Ceiling Cassette Kap 6 PK	unit	4.00	119,168,000.00	1.313	0.487	0.477	0.010	0.487	100%	0.000
10	Instalasi titik Power AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	-	-							
11	Instalasi titik Kontrol AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	13.00	4,230,254.60	0.017	0.017	0.017	0.000	0.017	100%	0.000
12	Pipa Refrigerant + Insulasi	m	591.32	101,840,000.20	0.249	0.416	0.412	0.004	0.416	100%	0.000
13	Pipa Drain + Insulasi	m	422.16	21,616,702.80	0.051	0.088	0.088	0.000	0.088	100%	0.000
14	Kabel NYY 4x4 mm2 + Grounding (Power AC)	m	972.12	48,659,952.66	0.185	0.199	0.199	0.000	0.199	100%	0.000
X1A.3	LANTAI 3										
1	AC Wall Mounted Kap 0.75 PK	unit	2.00	8,378,000.00	0.034	0.034	0.034	0.000	0.034	100%	0.000
2	AC Wall Mounted Kap 1 PK	unit	1.00	4,655,000.00	0.019	0.019	0.019	0.000	0.019	100%	0.000
3	AC Wall Mounted Kap 1.5 PK	unit	2.00	12,103,000.00	0.048	0.049	0.049	0.000	0.049	100%	0.000
4	1 Way Ceiling Cassette 2 PK	unit	18.00	142,443,000.00	0.571	0.582	0.576	0.006	0.582	100%	0.000
5	Instalasi titik Power AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	23.00	7,484,296.60	0.030	0.031	0.030	0.000	0.031	100%	0.000
6	Instalasi titik Kontrol AC, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	23.00	7,484,296.60	0.030	0.031	0.030	0.000	0.031	100%	0.000
7	Pipa Refrigerant + Insulasi	m	482.14	83,041,382.90	0.191	0.339	0.339	0.000	0.339	100%	0.000
8	Pipa Drain + Insulasi	m	230.00	11,777,150.00	0.047	0.048	0.048	0.000	0.048	100%	0.000
9	Ceiling Cassette Kap 2.5 PK	unit	-	-			0.000		0.000		
10	Ceiling Cassette Kap 3 PK	unit	13.00	320,729,500.00	0.000	1.311	1.311	0.000	1.311	100%	0.000
11	Ceiling Cassette Kap 6 PK	unit	-	-							
12	Duct Connection Mid. Static Pressure Kap 3 PK	unit	-	-							
13	Instalasi titik Power AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	-	-							
14	Instalasi titik Kontrol AC, NYM 4C - 2.5 mm2, c/w conduit dia. 20 mm	titik	12.00	3,904,850.40	0.016	0.016	0.016	0.000	0.016	100%	0.000
15	Pipa Refrigerant + Insulasi	m	437.83	75,409,650.05	0.222	0.308	0.308	0.000	0.308	100%	0.000
16	Pipa Drain + Insulasi	m	404.60	20,717,543.60	0.059	0.085	0.085	0.000	0.085	100%	0.000
17	Kabel NYY 4x4 mm2 + Grounding (Power AC)	m	592.14	29,639,863.77	0.096	0.121	0.121	0.000	0.121	100%	0.000
X1B.	PEKERJAAN VENTILASI										
X1B.1	Lantai 1										
1	Exhaust Fan Ceiling Mounted Type Kap. 100 cfm	unit	12.00	8,714,160.00	0.035	0.036	0.036	0.000	0.036	100%	0.000
	Instalasi Power Exhaust Fan, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	12.00	3,578,382.72	0.014	0.015	0.015	0.000	0.015	100%	0.000
	Ducting										
2	Pipa PVC AW, Dia. 4 (100 mm)	m	65.00	10,757,890.00	0.013	0.044	0.044	0.000	0.044	100%	0.000
X1B.2	Lantai 2										
1	Exhaust Fan Ceiling Mounted Type Kap. 100 cfm	unit	10.00	7,261,800.00	0.029	0.030	0.030	0.000	0.030	100%	0.000
	Instalasi Power Exhaust Fan, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	10.00	2,981,985.60	0.012	0.012	0.012	0.000	0.012	100%	0.000
	Ducting										
2	Pipa PVC AW, Dia. 4 (100 mm)	m	62.00	10,281,372.00	0.020	0.042	0.042	0.000	0.042	100%	0.000
X1B.3	Lantai 3										
	Exhaust Fan Ceiling Mounted Type Kap. 100 cfm	unit	31.00	22,511,580.00	0.090	0.082	0.064	0.028	0.092	100%	0.000
1	Instalasi Power Exhaust Fan, NYM 3C - 2.5 mm2, c/w conduit dia. 20 mm	titik	31.00	9,244,155.36	0.037	0.038	0.038	0.000	0.038	100%	0.000
	Ducting										
2	Pipa PVC AW, Dia. 4 (100 mm)	m	182.50	28,894,725.00	0.063	0.110	0.110	0.000	0.110	100%	0.000
X1 C.	PEKERJAAN HYDRANT & FIRE EXTINGUISHER										
X1 C.1.	Lantai 1										
	Pemipaan Hydrant										
1	Pipa BSP SCH 40 Dia. 2.1/2	m	6.00	2,293,200.00	0.009	0.009	0.009	0.000	0.009	100%	0.000
2	Pipa BSP SCH 40 Dia. 3	m	20.00	9,408,000.00	0.038	0.038	0.038	0.000	0.038	100%	0.000
3	Pipa BSP SCH 40 Dia. 4	m	20.00	10,584,000.00	0.042	0.043	0.043	0.000	0.043	100%	0.000
4	Pipa BSP SCH 40 Dia. 6	m	-	-							
	Pemipaan Drain										
1	Pipa BSP SCH 40 Dia. 2	m	6.00	1,675,800.00	0.007	0.007	0.007	0.000	0.007	100%	0.000
	Pemipaan Sprinkler										
1	Pipa BSP SCH 40 Dia. 3/4	m	170.00	14,161,000.00	0.057	0.058	0.058	0.000	0.059	100%	0.000
2	Pipa BSP SCH 40 Dia. 1	m	182.13	18,956,393.00	0.045	0.069	0.069	0.000	0.069	100%	0.000
3	Pipa BSP SCH 40 Dia. 1.1/4	m	47.21	6,477,212.00	0.020	0.020	0.026	0.000	0.026	100%	0.000
4	Pipa BSP SCH 40 Dia. 1.1/2	m	15.00	2,793,000.00	0.011	0.011	0.011	0.000	0.011	100%	0.000
5	Pipa BSP SCH 40 Dia. 2	m	14.00	3,910,200.00	0.016	0.016	0.016	0.000	0.016	100%	0.000
6	Pipa BSP SCH 40 Dia. 2.1/2	m	45.00	17,198,000.00	0.069	0.070	0.070	0.000	0.070	100%	0.000
7	Pipa BSP SCH 40 Dia. 3	m	29.12	13,698,048.00	0.038	0.056	0.056	0.000	0.056	100%	0.000
8	Pipa BSP SCH 40 Dia. 4	m	28.11	14,875,812.00	0.053	0.061	0.061	0.000	0.061	100%	0.000
9	Pipa BSP SCH 40 Dia. 6	m	-	-							
10	Indoor Hydrant Box Type B (c/w Kaca)	unit	-	-							

NO.	URAIAN PEKERJAAN	MC100		JUMLAH HARGA (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				sd Minggu Lalu MC100	Minggu Ini	sd Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	Lengkap Dengan -Hose Rack 1,5 -Fire Hose Dia. 1,5 P.30 Meter -Nozzle Dia. 1,5 -Gate Valve Dia. 1,5 -Landing Valve Dia. 1,5Hydrant Valve (Drat)										
11	Branch Control Valve Dia. 3 Butterfly Valve w/Temper Switch Dia. 3 Flow Switch Dia. 3	set	1.00	12,789,000.00	0.051	0.052	0.052	0.001	0.052	100%	0.000
12	Sight Glass + Test Drain Valve Dia. 1 Head Sprinkler Type Pendant	unit	40.00	6,526,800.00	0.026	0.027	0.026	0.000	0.027	100%	0.000
13	Pressure Gauge Dia. 1/2 (15 mm) Dial Dia. 4	bh	1.00	396,900.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
14	Gate Valve 20K Dia. 3	bh	1.00	3,087,000.00	0.012	0.013	0.012	0.000	0.013	100%	0.000
15	Fire Extinguisher 6kg (Dry Chemical Powder)	unit	3.00	4,488,200.00	0.030	0.018	0.018	0.000	0.018	100%	0.000
16	Fire Extinguisher CO2 Kap. 6Kg	unit	1.00	1,411,200.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
XI.C.2	Lantai 2										
	Pemipaan Hydrant										
1	Pipa BSP SCH 40 Dia. 2,1/2	m	6.00	2,293,200.00	0.009	0.009	0.009	0.000	0.009	100%	0.000
2	Pipa BSP SCH 40 Dia. 3	m	61.12	28,750,848.00	0.094	0.117	0.117	0.000	0.117	100%	0.000
3	Pipa BSP SCH 40 Dia. 4	m	22.12	11,705,904.00	0.042	0.048	0.048	0.000	0.048	100%	0.000
4	Pipa BSP SCH 40 Dia. 6	m	-	-							
	Pemipaan Drain										
1	Pipa BSP SCH 40 Dia. 2	m	6.00	1,675,800.00	0.007	0.007	0.007	0.000	0.007	100%	0.000
	Pemipaan Sprinkler										
1	Pipa BSP SCH 40 Dia. 3/4	m	170.00	14,161,000.00	0.057	0.058	0.058	0.000	0.058	100%	0.000
2	Pipa BSP SCH 40 Dia. 1	m	128.13	11,828,503.00	0.045	0.049	0.049	0.000	0.049	100%	0.000
3	Pipa BSP SCH 40 Dia. 1,1/4	m	93.26	12,790,272.00	0.049	0.052	0.052	0.000	0.052	100%	0.000
4	Pipa BSP SCH 40 Dia. 1,1/2	m	26.00	4,841,200.00	0.010	0.020	0.020	0.000	0.020	100%	0.000
5	Pipa BSP SCH 40 Dia. 1,1/2	m	44.18	7,464,688.00	0.025	0.031	0.031	0.000	0.031	100%	0.000
6	Pipa BSP SCH 40 Dia. 2	m	14.00	3,910,200.00	0.016	0.016	0.016	0.000	0.016	100%	0.000
7	Pipa BSP SCH 40 Dia. 2,1/2	m	10.00	3,822,000.00	0.015	0.016	0.016	0.000	0.016	100%	0.000
8	Pipa BSP SCH 40 Dia. 3	m	22.40	10,536,960.00	0.028	0.043	0.043	0.000	0.043	100%	0.000
9	Pipa BSP SCH 40 Dia. 4	m	42.12	22,268,904.00	0.081	0.091	0.091	0.000	0.091	100%	0.000
10	Pipa BSP SCH 40 Dia. 6	m	-	-							
	Indoor Hydrant Box Type B (Jkr Kaca)	unit	2.00	14,994,000.00	0.060	0.061	0.061	0.000	0.061	100%	0.000
	Lengkap Dengan -Hose Rack 1,5 -Fire Hose Dia. 1,5 P.30 Meter -Nozzle Dia. 1,5 -Gate Valve Dia. 1,5 -Landing Valve Dia. 1,5Hydrant Valve (Drat)										
11	Branch Control Valve Dia. 3 Butterfly Valve w/Temper Switch Dia. 3 Flow Switch Dia. 3	set	1.00	12,789,000.00	0.051	0.052	0.052	0.000	0.052	100%	0.000
12	Sight Glass + Test Drain Valve Dia. 1 Head Sprinkler Type Pendant	unit	57.00	9,300,690.00	0.037	0.038	0.038	0.000	0.038	100%	0.000
13	Head Sprinkler Type Pendant	unit	34.00	4,108,968.00	0.016	0.017	0.017	0.000	0.017	100%	0.000
14	Pressure Gauge Dia. 1/2 (15 mm) Dial Dia. 4	bh	1.00	396,900.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
16	Gate Valve 20K Dia. 3	bh	1.00	3,087,000.00	0.012	0.013	0.012	0.000	0.013	100%	0.000
XI.C.3	Fire Extinguisher 6kg (Dry Chemical Powder)	unit	3.00	4,488,200.00	0.018	0.018	0.018	0.000	0.018	100%	0.000
	Fire Extinguisher CO2 Kap. 6Kg	unit	1.00	1,411,200.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
1	Lantai 3										
	Pemipaan Hydrant										
3	Pipa BSP SCH 40 Dia. 2,1/2	m	6.00	2,293,200.00	0.009	0.009	0.009	0.000	0.009	100%	0.000
4	Pipa BSP SCH 40 Dia. 3	m	41.15	19,356,960.00	0.056	0.079	0.079	0.000	0.079	100%	0.000
	Pipa BSP SCH 40 Dia. 4	m	28.14	14,091,688.00	0.042	0.061	0.061	0.000	0.061	100%	0.000
1	Pipa BSP SCH 40 Dia. 6	m	-	-							
	Pemipaan Drain										
1	Pipa BSP SCH 40 Dia. 2	m	6.00	1,675,800.00	0.007	0.007	0.007	0.000	0.007	100%	0.000
2	Pemipaan Sprinkler										
3	Pipa BSP SCH 40 Dia. 3/4	m	170.00	14,161,000.00	0.057	0.058	0.058	0.000	0.058	100%	0.000
4	Pipa BSP SCH 40 Dia. 1	m	129.33	12,040,523.00	0.045	0.049	0.049	0.000	0.049	100%	0.000
	Pipa BSP SCH 40 Dia. 1,1/4	m	67.72	9,291,184.00	0.033	0.038	0.038	0.000	0.038	100%	0.000
5	Pipa BSP SCH 40 Dia. 1,1/2	m	15.00	2,763,000.00	0.011	0.011	0.011	0.000	0.011	100%	0.000
6	Pipa BSP SCH 40 Dia. 2	m	14.00	3,910,200.00	0.016	0.016	0.016	0.000	0.016	100%	0.000
	Pipa BSP SCH 40 Dia. 2,1/2	m	15.00	5,733,000.00	0.023	0.023	0.023	0.000	0.023	100%	0.000
7	Pipa BSP SCH 40 Dia. 3	m	28.31	13,317,624.00	0.038	0.054	0.054	0.000	0.054	100%	0.000
8	Pipa BSP SCH 40 Dia. 4	m	28.53	15,488,676.00	0.053	0.062	0.062	0.000	0.062	100%	0.000
9	Pipa BSP SCH 40 Dia. 6	m	-	-							
10	Indoor Hydrant Box Type B (Jkr Kaca)	unit	2.00	14,994,000.00	0.060	0.061	0.061	0.000	0.061	100%	0.000
	Lengkap Dengan -Hose Rack 1,5 -Fire Hose Dia. 1,5 P.30 Meter -Nozzle Dia. 1,5 -Gate Valve Dia. 1,5 -Landing Valve Dia. 1,5Hydrant Valve (Drat)										
11	Branch Control Valve Dia. 3 Butterfly Valve w/Temper Switch Dia. 3 Flow Switch Dia. 3	set	1.00	12,789,000.00	0.051	0.052	0.052	0.001	0.052	100%	0.000
12	Sight Glass + Test Drain Valve Dia. 1 Head Sprinkler Type Pendant	unit	57.00	9,300,690.00	0.037	0.038	0.038	0.000	0.038	100%	0.000
13	Head Sprinkler Type Pendant	unit	13.00	1,570,311.60	0.006	0.006	0.006	0.000	0.006	100%	0.000
14	Pressure Gauge Dia. 1/2 (15 mm) Dial Dia. 4	bh	1.00	396,900.00	0.002	0.002	0.002	0.000	0.002	100%	0.000
16	Gate Valve 20K Dia. 3	bh	1.00	3,087,000.00	0.012	0.013	0.012	0.000	0.013	100%	0.000
15	Fire Extinguisher 6kg (Dry Chemical Powder)	unit	3.00	4,488,200.00	0.018	0.018	0.018	0.000	0.018	100%	0.000
16	Fire Extinguisher CO2 Kap. 6Kg	unit	1.00	1,411,200.00	0.006	0.006	0.006	0.000	0.006	100%	0.000
XI.D	PEKERJAAN GAS MEDIS										
XI.D.1	LANTAI 3										
	Instalasi pipa										
	Pipa Tembaga ASTM B-619 Type L										
	Pipa Tembaga B-819 Type L Dia. 9.5 mm (3/8)	m	42.80	3,984,680.00	0.019	0.016	0.016	0.000	0.016	100%	0.000
	Pipa Tembaga B-819 Type L Dia. 12.7 mm (1/2)	m	221.30	23,075,393.60	0.097	0.094	0.094	0.000	0.094	100%	0.000
	Pipa Tembaga B-819 Type L Dia. 15.9 mm (5/8)	m	185.00	21,357,140.00	0.113	0.097	0.097	0.000	0.097	100%	0.000
	Pipa Tembaga B-819 Type L Dia. 19.1 mm (3/4)	m	102.40	12,955,478.40	0.043	0.053	0.053	0.000	0.053	100%	0.000
	Pipa Tembaga B-819 Type L Dia. 22.2 mm (7/8)	m	43.21	5,953,818.48	0.019	0.024	0.024	0.000	0.024	100%	0.000
	Equipment										
	Zone valve Boxes - 2 Lines - (O.VAC)	unit	1.00	5,120,560.00	0.021	0.021	0.021	0.000	0.021	100%	0.000
	- Gauge 0-100 psi for isolation valve						0.000		0.000		
	- Gauge 0-30 hg for vac isolation valve										


[illegible]

NO.	URAIAN PEKERJAAN	MC100		Jumlah Harga (Rp.)	BOBOT MC2	BOBOT MC100	Kemajuan Pekerjaan			% Pekerjaan	
		SAT	VOLUME				sd Minggu Lalu MC100	Minggu Ini	sd Minggu Ini	Item Pekerjaan	Sisa Pekerjaan
	Jumlah			24,472,882,870.70	100.000	100.000	98.632	1.363	100.000	Realisasi %	100.000
										Deviasi %	0.000



Mengetahui/ Menyetujui
Pejabat Pembuat Komitmen
Dr. MOEWARDI
dr. Zulfachmi Wahab, Sp.PD
NIP. 1967 1203 199603 1 001

Diperiksa Oleh,
Pejabat Pelaksana Teknik
Kegiatan



Budi Satrio SKM, M.Si
NIP. 19700226 199303 1 003



Diperiksa Oleh,
Konsultan Manajemen Konstruksi
Ahmadin, ST
Team Leader

Surakarta, 12 Maret 2020

Dibuat Oleh,
Kontrol Pelaksana



Kartika Sari Manunggal Putra
KARTIKA SARI MANUNGAL PUTRA

PAKET : Pembangunan Gedung Critical Center dan Pelayanan Penunjang Tahap III
LOKASI : RSUD Dr. Moewardi Surakarta
No. KONTRAK : 027.2/10450/2023
KONTRAKTOR : PT. Kartikasari Manunggal Putra
KONSULTAN MK : CV. Prambanan - PT. Manunggaling Karsa Abadi, KSO

Bulan Ke : 7
Periode : 01/3/20 s/d 11/3/20

LAPORAN VISUAL



